

# THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Nine Universities, Six Health Institutions, Unlimited Possibilities.

## 302-392 A1 Arts and Technology Facility - Phase A1

The University of Texas at Dallas

## Executive Summary Report

### Project Description

Consisting of 157,920 GSF this project will be a state-of-the-art research and instructional building for the visual arts, emerging media technology, integrating arts, science, computer science, and engineering in multimedia communications and the collation of creativity and technology. Application areas include computer gaming, visual arts, educational software, entertainment, and many others. Spaces include faculty offices, classrooms, 1200 seat auditorium, conference rooms, 2D drawing and painting art studios, 3D art studios, photography and print making labs, exposition space, visualization, computer, motion capture, acoustic and research labs.



### Project Information

Project Status:	Complete-Funds Remaining
Project Delivery Method:	Construction Manager at Risk
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 155,000      ASF: 101,000
'44 Initiative: Project:	No
Phase and Estimated % Complete:	Complete - 100%
OFPC RPM, SPM, PM, RCM, IM:	Salcher, Lund, Head, Yauger, Connolly
Architecture Firm:	VAI Architects w/ Studios Architecture
Construction Firm:	Hunt Construction Group, Inc.

### Project Budget

Construction Services:	\$ 47,645,994 at \$ 307 / GSF
Total Project Cost:	\$ 60,500,000 at \$ 390 / GSF

### Project Funding

Permanent University Fund Bonds	\$ 35,000,000
Revenue Financing System Bonds	\$ 25,500,000

### Project Schedule

BOR/Chancellor DD Approval	05/12/2011
Issue NTP - Construction	07/25/2011
Achieve Substantial Completion	07/24/2013
Achieve Operational Occupancy	08/26/2013

### Project Remarks

- 1.) Project Substantial Completion achieved on July 24, 2013.
- 2.) Final Completion achieved on December 20, 2013.
- 3.) Final audit report revised / Change Order #14 has been executed.
- 4.) Remaining funds to be transferred to Other Work Institution Managed account.
- 5.) Project close-out 100% complete.
- 6.) Warranty Expiration Review scheduled completed on 7/24/2014.
- 7.) Final payment to contractor has been made...

### Board Approvals

BOR DD Approval: May 12, 2011  
THECB Approval: July 28, 2011