OFFICE of FACILITIES PLANNING and CONSTRUCTION THE UNIVERSITY OF TEXAS SYSTEM

Nine Universities. Six Health Institutions. Unlimited Possibilities.

302-392 C Arts and Technology Facility - Utility Infrastructure

The University of Texas at Dallas

Executive Summary Report

Project Description

The new Satellite Utility Plant (SUP) project will be located southeast of the main campus core and shall be roughly 10,246 GSF +/- and sized to accommodate 6,000 tons of cooling equipment with 4,000 tons of equipment installed for operational occupancy. The SUP will be totally automated, designed to work in conjunction with the existing campus CEP and tied into the existing utility distribution system. The SUP will include space for (3) cooling towers on the second level of the building structure . This project will also provide various upgrade options to the existing utility infrastructure system.



Project Information

Project Status:

Competitive Sealed Proposals Project Delivery Method:

CIP Project Type:

Gross and Assignable Square Feet: GSF: 13,246 ASF: 12,536

New

No

\$

"44 Initiative" Project:

Phase and Estimated % Complete: Construction - 89%

OFPC RPM, SPM, PM, RCM, IM: Salcher, Lund, Head, Yauger, Connolly

Architecture Firm: **EEA Consulting Engineers**

Construction Firm: SpawGlass

Project Budget

Construction Services: \$ 9,006,777 at \$ 679.96 / GSF 14,300,000 at \$,079.00 / GSF

Project Funding

Total Project Cost:

Permanent University Fund Bonds 10,000,000 \$ Revenue Financing System Bonds \$ 4,300,000

Project Schedule

BOR/Chancellor DD Approval 05/12/2010 Issue NTP - Construction 01/14/2011 Achieve Substantial Completion 01/23/2012 Achieve Operational Occupancy 02/10/2012

Project Remarks

- 1. Cooling towers are now operational.
- 2. Central plant is tied into campus loop and chillers are operational.
- 3. Siemens is completing control work and fit-up / EAB is conducting TAB..
- 4. Louver screen installation is 90% complete lacking perforated panel installation in mid January 2012.
- 5. Site grading and final stabilization is underway.
- 6. Change Order #4 has been executed.
- 7. Substantial Completion will occur on the contract date of 1/23/2012.

Board Approvals

BOR Approval - May 2010 THECB Approval - June 2010

Report Date: 01/17/2012 Updated By and Date: Vince Yauger 1/10/2012