

302-679 Bioengineering and Sciences Building
 The University of Texas at Dallas

Executive Summary Report

Project Description

This project containing approximately 220,000 gross square feet will house instructional laboratories, faculty and teaching assistant offices, computational infrastructure, and research space. The purpose of the new Bioengineering and Sciences building will be primarily research. The building will be designed to focus on learning and research of the functions of the brain, the nervous system, the cell, the gene, and the disciplines of science and engineering as they relate to improvement of human functions and electronic sensing devices.

The building will bring together interdisciplinary groups of scientists and engineers from multiple fields in research facilities and teaching laboratories. The focus will be on innovation at the intersection of classic disciplines. The goal for this facility is to ensure dynamic interactions, continuous learning and ingenious discovery.



Project Information

Project Status:	Active
Project Delivery Method:	Construction Manager at Risk
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 220,000 ASF: 125,400
"44 Initiative" Project:	No
Phase and Estimated % Complete:	Design - 15%
OFPC RPM, SPM, PM, RCM, IM:	Jerry Salcher, Tom Lund, Tom Lund, Vince Yauger, Robin Connolly
Architecture Firm:	not yet selected
Construction Firm:	not yet selected

Project Budget

Construction Services:	\$ 86,600,000	at \$ 393.64 / GSF
Total Project Cost:	\$ 108,000,000	at \$ 490.00 / GSF

Project Funding

Permanent University Fund Bonds	\$ 77,250,000
Revenue Financing System Bonds	\$ 26,750,000
Unexpended Plant Fund	\$ 4,000,000

Project Schedule

BOR/Chancellor DD Approval	08/21/2013
Issue NTP - Construction	01/09/2014
Achieve Substantial Completion	10/01/2015
Achieve Operational Occupancy	01/04/2016

Project Remarks

Project A/E selected as PSP/ZGF Architects.
 Project Programming is complete and currently routing for approval.
 Currently reviewing 100% SD drawings.
 Completed CMR selection, currently routing for Vice Chancellor approval.

Board Approvals

DD Approval, July 2013.