

THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Nine Universities, Six Health Institutions, Unlimited Possibilities.

302-679 Bioengineering and Sciences Building

The University of Texas at Dallas

Executive Summary Report

Project Description

This project containing approximately 220,000 gross square feet will house instructional laboratories, faculty and teaching assistant offices, computational infrastructure, and research space. The purpose of the new Bioengineering and Sciences building will be primarily research. The building will be designed to focus on learning and research of the functions of the brain, the nervous system, the cell, the gene, and the disciplines of science and engineering as they relate to improvement of human functions and electronic sensing devices. The building will bring together interdisciplinary groups of scientists and engineers from multiple fields in research facilities and teaching laboratories. Facility will focus on innovation at the intersection of classic disciplines, ensuring dynamic interactions, continuous learning and ingenious discovery.



Project Information

Project Status:	Active
Project Delivery Method:	Construction Manager at Risk
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 222,651 ASF: 152,659
"44 Initiative: Project:	No
Phase and Estimated % Complete:	Construction - 44%
OFPC RPM, SPM, PM, RCM, IM:	Jerry Salcher, Tom Lund, Tom Lund, Vince Yauger, Robin Connolly
Architecture Firm:	PSP/ZGF
Construction Firm:	Beck Group

Project Budget

Construction Services:	\$ 87,840,227	at \$ 395 / GSF
Total Project Cost:	\$ 113,000,000	at \$ 508 / GSF

Project Funding

Permanent University Fund Bonds	\$ 77,250,000
Revenue Financing System Bonds	\$ 26,750,000
Unexpended Plant Fund	\$ 9,000,000

Project Schedule

BOR/Chancellor DD Approval	08/21/2013
Issue NTP - Construction	12/20/2013
Achieve Substantial Completion	10/15/2015
Achieve Operational Occupancy	11/15/2015

Project Remarks

1. Structural building frame will be complete by 10/17/2014, 2 months early.
2. Topping out luncheon scheduled for October 23, 2014.
3. Weather remains favorable - 32 days of float remain in the schedule.
4. Remaining utility cuts across Rutford road are complete
5. Change Order #4 building out shell space has been approved.
6. UTD FM secured a 10% TPC increase approval to build-out additional shell space.
7. Beck Group qualified to received a Silver STEP award.

Board Approvals

Received DD Approval, August 21, 2013.