THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Fourteen Institutions, Unlimited Possibilities.

302-764 Callier Richardson Expansion

The University of Texas at Dallas

Executive Summary Report

Report Date: 01/18/2017

Project Description

This project will consist of construction of approximately 49,000 gross square feet (GSF) of a new addition to the existing Callier Center for Communication Disorders facility and 4,000 GSF of renovation to the existing building to accommodate the rapid student growth in the School of Behavioral and Brain Sciences. This building addition will house state-of-the-art clinical facilities to train the next generation of practitioners and researchers in speech language pathology, audiology, and early childhood disorders such as autism, as well as provide offices, laboratories, and classrooms for new faculty to meet the growing enrollment in the school.



Project Information

Project Status: Active

Project Delivery Method: Competitive Sealed Proposals
CIP Project Type: Renovation & Expansion

Gross and Assignable Square Feet: GSF: 53,037 ASF: 32,732

Phase and Estimated % Complete: Warranty - 41%

OFPC RPM, SPM, PM, RCM, IM: Salcher, Lund, Head, Head/Brandes/Yauger, Connolly

Project Advocate(s):

Architecture Firm:

Construction Firm:

N/A

SmithGroup JJR

SpawGlass

Project Budget

Construction Services:	\$ 17,851,873 at \$	337 / GSF
Total Project Cost	\$ 22 650 000 at \$	427 / GSF

Project Funding

Gifts	\$ 2,500,000
Permanent University Fund Bonds	\$ 2,500,000
Revenue Financing System Bonds	\$ 15,000,000
Unexpended Plant Fund	\$ 2,650,000

Project Schedule

BOR/Chancellor DD Approval	08/21/2014
Issue NTP - Construction	03/23/2015
Achieve Substantial Completion	08/29/2016
Achieve Operational Occupancy	08/22/2016

Project Remarks

- ~Actual Exterior/Landscape/Hardscape Substantial Completion achieved on 08/29/16.
- ~Actual Area B Substantial Completion achieved on 08/22/16.
- ~Actual Area A Substantial Completion achieved on 08/08/16.

Builders Risk claim settlement ongoing. Warranty Phase ongoing.

Board Approvals

BOR DD Approval: August 2014 BOR TPC Increase: November 2014