

THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Fourteen Institutions, Unlimited Possibilities.

302-784 Student Services Building Addition

The University of Texas at Dallas

Executive Summary Report

Project Description

This project will add a new expansion of approximately 68,700 gross square feet (GSF) to the existing Student Services Building. The proposed space will include office space for student services and support staff, individual and group study space, meeting rooms, a 550-seat multi-use lecture hall (previously 300-seat), and flexible programming space for student services to include an international student services office, new student programs and the career center.



Project Information

Project Status:	Active
Project Delivery Method:	Competitive Sealed Proposals
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 68,700 ASF: 42,000
Phase and Estimated % Complete:	Warranty - 46%
OFPC RPM, SPM, PM, RCM, IM:	Salcher, Lund, Templin, Pettus, Connolly
Project Advocate(s):	
Architecture Firm:	Jacobs
Construction Firm:	J.E. Dunn

Project Budget

Construction Services:	\$	21,640,736	at	\$	315 / GSF
Total Project Cost:	\$	26,000,000	at	\$	378 / GSF

Project Funding

Auxiliary Enterprises Balances	\$	9,000,000
Revenue Financing System Bonds	\$	17,000,000

Project Schedule

BOR/Chancellor DD Approval	11/05/2014
Issue NTP - Construction	07/14/2015
Achieve Substantial Completion	11/23/2016
Achieve Operational Occupancy	12/15/2016

Project Remarks

1. Substantial Completion taken on 1/12/2017.
2. Punch list work is down to one half page of items.
3. Final Completion anticipated by early June 2017 (delayed).
3. Change Order #13 - final for the project was executed on 3/8/2017.
4. FF&E installation is complete - punch list work-off is also complete.
5. Project close-out process has been delayed by contractor into June 2017.

Board Approvals

1. CIP approval August 22, 2013
2. BOR approved DD November 5, 2014.