

**302-997 Student Housing Phase VII (UTD)**

The University of Texas at Dallas

**Executive Summary Report**

**Project Description**

The new Residence Hall Phase VII is for lower division and international students and therefore will have finishes and architectural design reflecting a more cost effective option. The proposed 400 bed residence hall will consist of student apartments in one-bedroom, two-bedroom and 4-bedroom configurations with internal corridors. Supporting functions will consist of study/team areas located on each floor and entry level functions of reception, administration, laundry, computer lounge, and multipurpose room. The approximately 127,000 gross square foot building is expected to be five stories with wood frame with brick cladding. The estimated Total Project Cost is \$33.5M. Exterior amenities included in the project will consist of a surface parking lot, bike racks, mailbox structure and various patio seating areas.



**Project Information**

Project Status:	Active
Project Delivery Method:	Construction Manager at Risk
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 127,500      ASF: 79,000
Phase and Estimated % Complete:	Construction - 65%
OFPC RPM, SPM, PM, RCM, IM:	Salcher, Lund, Templin, Yauger, Connally
Project Advocate(s):	Mr. Matthew Grief
Architecture Firm:	KSQ Architects
Construction Firm:	Hill & Wilkinson General Contractors

**Project Budget**

Construction Services:	\$ 26,388,284	at \$ 207 / GSF
Total Project Cost:	\$ 33,500,000	at \$ 263 / GSF

**Project Funding**

Revenue Financing System Bonds	\$ 33,500,000
--------------------------------	---------------

**Project Schedule**

BOR/Chancellor DD Approval	05/12/2016
Issue NTP - Construction	05/18/2016
Achieve Substantial Completion	07/18/2017
Achieve Operational Occupancy	08/18/2017

**Project Remarks**

1. Window installation is nearing completion.
2. Nichiha fiber cement panel installation on east elevation and in courtyard is underway.
3. Roofing system is complete, including punch list work.
4. Condensing units have been installed on the project roof.
5. Apartment mock-up reviewed and approved on 2/8/2017.
6. Cabinet installation has begun.

**Board Approvals**

BOR CIP approval February 2016  
BOR DD approval May 2016