

No.	Projects	Dean/School/Dept.	Project Phase	Request Date	Est. Completion Date	% of Completion	Total Project Cost	Approved Budget	Funded	Comments
1	ROC, 1st level - Expand VDC	VP for Research	Design	Feb-12	TBD	0%	TBD	TBD	No	Smith Group / F&S design; Awaiting funding of design fee proposal; Meeting scheduled 2-13-12 to discuss project
2	DH - Four Food Service Upgrade Projects	Pete Bond	Design	Feb-12	Aug-12	0%	TBD	TBD	No	Holden Architects Design; Obtaining design fee proposal
3	Design/Construct 8 Replacement Tennis Courts for Student Affairs	VP for Student Affairs	Design	Jan-12	Mar-12	35%	TBD	TBD	No	Site layout plan being completed
4	Design and Construct Loop Road, Segments "A" and "C" (42074074)	FM	Design	Jan-12	Oct-12	35%	\$129,471	\$129,471	Yes	Pacheco-Koch design; TPC is for design only; Awaiting 35% design
5	BE, Roof - Construct Sound Enclosure (42072099)	FM	Design	Nov-11	Mar-12	85%	\$8,300	\$100,000	Yes	Alan Wray design; TPC is for design only
6	SU - Upgrades to 2.6 Corridor on South Addition (42072050)	VP for Student Affairs	Design	Sep-11	Mar-12	65%	\$50,000	\$13,943	Yes	KSQ design; Expect to receive CDs the week of March 12th
7	Construct Road Thru Lot "J" to Connect to Loop Road and Provide Additional Parking (42072023 - Design only)	VPA	Design	Sep-11	Mar-12	65%	\$57,900	\$27,404	Partial	BSM design; Funding has been approved for design only; The goal is to construct the new parking areas only next Summer, 2012; 65% design review completed
8	NL - Add Offices in Machine Shop Area (42072098)	Provost	Design	Aug-11	Mar-12	75%	\$285,000	\$27,500	Yes	Mel Dryden design; CDs being prepared
9	CD - Campus-wide Electrical Upgrade Phase III (42071035)	FM	Design	Sep-10	May-12	35%	Incl. in Phase II	Incl. in Phase II	Yes	Half Assoc., Inc. design; Project to be accomplished in the Spring, 2012
10	HH - Upgrade Classroom Auditorium (42072093)	Provost	Pricing	Oct-11	TBD	NA	\$50,000	\$3,750	Partial	HKS design; Funding has been approved for design only; Accessibility Condition Report received 12-14-11; The Provost has decided to paint and recarpet the auditorium only. Work tentatively scheduled from 6-13-12 to 7-12-12
11	BE, Room 3.314 - Remodel Lab for Dr. Ahn	NS&M	Pricing	Nov-11	TBD	NA	TBD	TBD	No	In-house design; Cost estimate only; revised pricing proposal under review
12	BE, Rooms 2.412C-H - Membranes Lab for Chemistry Department (42072087)	NS&M	Awaiting Funding	Mar-11	TBD	NA	\$483,269	\$35,000	Yes	PSP Design; TDI; TPC does not include \$195,086 in equipment cost; Meeting scheduled 3-8-12 to discuss
13	MC, Basement - Areas "B" and "C" - Renovate Old Financial Aid Office Areas	VPA	Awaiting Funding	Nov-10	TBD	NA	\$298,907	TBD	No	JOC (Nouveau); Awaiting funding
14	SU - Move Vestibule Inside Building (42072050)	FM	Construction	Sep-09	Jan-12	100%	\$160,000	\$160,000	Yes	JOC (Alpha); Re-work in-progress
15	WSTC - Install Emergency Power for EOC (45055002)	EH&S	Construction	Oct-10	Mar-12	90%	\$228,711	\$228,711	Yes	Amber Electrical; Electrical outage scheduled 3-17-12 to connect generator; Operational test will remain
16	Design/Construct 4 New Soccer Fields (42074065)	VPA	Construction	Mar-11	Mar-12	90%	\$1,760,000	\$200,000	Yes	Cole Construction; ONCOR easement pending and contract for pole demolition
17	FN, FO (Partial) and NB - Replace Roofs (42071048)	FM	Construction	Aug-11	Mar-12	95%	\$500,000	\$500,000	Yes	Garland/Design-Build Solutions; FO roof repair will be deferred until the Summer, 2012
18	ROC - Miscellaneous Exterior Improvements (42072049)	FM	Construction	Nov-11	Mar-12	95%	\$57,917	\$57,917	Yes	JOC (Alpha) plus miscellaneous vendors and in-house
19	CD - Campus-wide Electrical Upgrade - Phase II (42071035)	FM	Construction	Sep-10	Mar-12	75%	\$700,000	\$461,708	Yes	Walker Engineering; Electrical outage to connect generator scheduled for 3-17-12
20	SOM - Exterior Waterproofing (42071033)	FM	Construction	Sep-10	Mar-12	99%	\$300,000	\$300,000	Yes	Frontier Waterproofing; Punchlist pending
21	ATEC Parking Lot Improvements / Lot "E" Addition (42072092)	Parking Services	Construction	Nov-11	Mar-12	95%	\$300,000	\$200,166	Yes	Nouveau (Not JOC); Completion expected next week
22	SB - Relocate Mail Area and Construct PeopleSoft Academy (40030019)	Pete Bond	Construction	Nov-11	Mar-12	70%	\$56,806	\$56,806	Yes	JOC (Nouveau)
24	CD "Restack" Renovation - Phase 1B and 2 Build-back (42072036)	Dean Moore	Construction	Aug-11	Jul-12	5%	\$1,250,000	\$1,250,000	Yes	HKS design; JOC (Nouveau); TPC is for Phase 1a, 1b, and 2 combined