

Project Status Report  
as of  
2-13-14

Building Code	Project Name	Project Description	Project Manager	Status of Project	Project Phase	Date of Filing	Est Comp Date	Total Proj Cost Est	Total Approved Budget
AB	Activities Building - Conference & Locker Room	New Conference Room & Locker Room Renov	Fitzgerald Brian	Active	Pre-Design	10/31/2013	UNK	0	0
AB	Lighting Upgrade Project	Lighting Upgrade Project	Mcdowell Kevin	Closed	CloseOut	1/1/2013	9/30/2013	0	93,157
AS	Visual Arts Bldg Condition Assessment	Assess Condition of AS	Fitzgerald Brian	Complete	Concept	9/1/2013	9/11/2013	0	16,500
ATC	Technical upgrades to Lecture Hall equipment	Design and installation of fiber and equipment to improve lecture hall performance	Tomlinson Douglas	Active	Construction	11/11/2013	12/31/2014	200,000	200,000
ATC	Dr. Dufour Sound Lab	Sound Lab	Mcdowell Kevin	Active	Design	12/12/2013	3/31/2014	0	0
ATC	Dr. Malina Lab	A/V Lab	Mcdowell Kevin	Active	Construction	11/1/2013	3/31/2014	0	0
ATC	ATEC 3.414 Finish Out	Finish out Shelled out space for Engineering	Mcdowell Kevin	Active	Design	12/2/2014	3/31/2014	0	0
ATC	Pigeon - Bird netting	Contract with Prime Pest for pigeon control	Eicke George	Active	Construction	7/1/2013	3/31/2014	20,000	20,000
ATC	Fire Hydrants Relocation	New ATEC Bldg. - Fire Hydrants Relocation	Argueta Nicolas	Closed	Construction	7/8/2013	8/30/2013	0	17,000
ATC	Sidewalk from PS2 to ATC	Install 100 ft of sidewalk from PS2 to meeting existing at tennis courts	Argueta Nicolas	Complete	CloseOut	1/1/1900	1/1/1900	6,933	6,933
ATEC	ATC Building signage	Additional signage for ATC	Silber Jay	Complete	CloseOut	1/1/1900	1/1/1900	5,479	5,479
ATEC	ATC Custodial appliances and wastecans	PURchase of dispensors and waste cans for ATC	Clayton Bron	Complete	CloseOut	1/1/1900	1/1/1900	19,830	19,830
BE	Berkner Roof Screen Installation	Roof Sound Enclosure	Rachavong Supat	Active	Construction	11/1/2011	3/15/2014	140,727	300,000
BE	BE3.314 Revised Dr. Ahn	Redesign/Revised the lab layout	Rachavong Supat	Active	Construction	2/6/2014	4/15/2014	82,265	0
BE	BE Nitrogen line	Install Bldg N2 line, esp for Dr. Chan in 3.526	Mcdowell Kevin	Closed	CloseOut	1/1/1900	10/31/2013	8,218	8,218
BE	BE, Rooms 2.412C-H - Membranes Lab for Chemistry Department	BE, Rooms 2.412C-H - Membranes Lab for Chemistry Department	Mcdowell Kevin	Closed	CloseOut	3/1/2011	4/30/2013	0	0
BE	BE, Rooms 2.412C-H - Membranes Lab for Chemistry Department	BE, Rooms 2.412C-H - Membranes Lab for Chemistry Department	Mcdowell Kevin	Closed	CloseOut	3/1/2011	4/30/2013	0	560,000
BE	Mass Spectrometer Exhaust	Add Exhaust for Mass Spectrometer	Mcdowell Kevin	Closed	CloseOut	1/1/1900	1/1/1900	0	2,555
BE	Room 3.526, Install X-Ray Facility	Room 3.526, Install X-Ray Facility	Mcdowell Kevin	Closed	CloseOut	3/1/2013	9/30/2013	0	0
BE	Room 3.526, Install X-Ray Facility	Room 3.526, Install X-Ray Facility	Mcdowell Kevin	Closed	CloseOut	3/1/2013	9/30/2013	0	0
CBH	Fence/North Gate Repair	Gate & Concrete Foundation Rehabilitation	Argueta Nicolas	Active	Construction	7/8/2013	12/31/2013	700	0
CD1	Lobby phase 3	Lobby Renovation Design - Phase 3	Moore Michael	Active	Construction	8/1/2012	1/31/2014	860,881	860,881
CD1	Bldg. J - Autism Center Expansion	Bldg. J - Autism Center Expansion	Moore Michael	Active	Construction	11/15/2012	8/1/2014	280,337	1,750,000
CD1	Callier phase 5	corridor upgrade	Moore Michael	Active	Construction	9/26/2013	1/1/2014	141,000	141,000
CD1	Callier Dallas remoteparking	Paving of the Callier Dallas remote parking lot	Moore Michael	Active	Design	7/31/2013	UNK	8,100	8,100
CD1	Dallas Callier Remote Parking Lot Upgrade	Dallas Callier Remote Parking Lot Upgrade	Argueta Nicolas	Active	Construction	11/1/2011	12/31/2013	0	6,978
CD1	1st Floor - Phase 4 - Upgrades to Corridors and Offices Not Included in SOW for Restack Project	1st Floor - Phase 4 - Upgrades to Corridors and Offices Not Included in SOW for Restack Project	Moore Michael	Complete	Construction	5/1/2012	8/31/2012	0	1,250,000
CD1	Restack Renovation - Phase 1B and 2 Build-back	Restack Renovation - Phase 1B and 2 Build-back	Moore Michael	Complete	CloseOut	8/1/2011	8/31/2012	0	1,250,000
CD1	Callier Door Security	Various reader and alarm devices for doors at Callier Dallas	Barnes James	Complete	CloseOut	1/1/1900	1/1/1900	30,153	30,153
CN	CN	Painting	Rachavong Supat	On Hold	CloseOut	8/8/2013	8/16/2013	3,704	0
CR	Richardson Callier Center West Parking Lot	Construct a parking lot West of the building	Argueta Nicolas	Active	Design	11/4/2013	2/28/2014	0	10,000
ECSN	ECSN 2.326 & 2.316 ME Lab Renovation	Expansion ECSN 2.306 & 2.316	Rachavong Supat	Complete	CloseOut	2/1/2013	8/31/2013	63,610	65,000
ECSN	ECSN 2.804 & 2.808 Thermo Lab Phase 2	Expansion to ME Thermo Lab	Rachavong Supat	Complete	CloseOut	6/17/2013	9/27/2013	44,991	0
ECSN	Dr.Lu's Micro Lab Renovation	Micro Lab Renovation	Rachavong Supat	Complete	CloseOut	7/1/2013	8/31/2013	24,170	25,000
ECSN	ECSN2.308 Dr. Fahimi Dynamometer Lab	Installation Dynamometer for E-Motor Testing	Rachavong Supat	Study	Pre-Design	1/1/1900	1/1/1900	0	0
ECSS	Building Stair/Entrance Rehabilitation/Upgrade	Rehabilitation/Upgrade Entrance Stair	Argueta Nicolas	Active	Construction	11/4/2013	1/31/2014	0	0
ECSS	ECSS 4.403 & 4.405 Demo 3 Offices into 2 Larger Offices	Demo 3 Offices into 2 Larger Offices	Rachavong Supat	Complete	CloseOut	6/1/2013	8/23/2013	20,325	20,325
ECSS	ECSS 2.103A Office Renovation	Convert Existing Print Room into Office	Rachavong Supat	Complete	CloseOut	6/11/2013	8/23/2013	5,369	5,369
ECSS	ECSS 2.201 & 2.203 Classroom Alteration	Add Platforms in Classrooms	Rachavong Supat	On Hold	Design	4/10/2012	6/6/2013	95,066	6,300
EP	CEP Utility Yard Upgrade	Utility Yard Upgrade	Mcdowell Kevin	Active	Construction	10/15/2013	8/31/2014	0	0
EP	Install cooling tower blowdown meters	Install cooling tower blowdown meters	Mcdowell Kevin	Closed	CloseOut	1/1/2013	5/31/2013	0	35,713
EP	Energy Plant, Gen-Set Replacement	Replace 30KW with Old ATEC Gen-Set 125KW	Argueta Nicolas	Closed	Construction	7/8/2013	12/31/2013	2,386	2,386
EP	Replace Cooling Towers cells 1 and 2	Replace Cooling Towers cells 1 and 2	Mcdowell Kevin	Complete	CloseOut	10/1/2012	7/31/2013	0	770,866
FA	FA	FA	Rachavong Supat	Complete	CloseOut	2/1/2013	8/15/2013	15,000	15,000
FM	Facilities Management Bldg. Expansion	Proposed Expansion to Existing Bldg.	Rachavong Supat	Active	Design	2/6/2014	2/14/2013	23,900	47,800
FN	FN 2.3, 2.302 & 2.302C Renovation to SEEC	Add Storefront wall & doors to Existing Lobby area	Rachavong Supat	Complete	CloseOut	2/6/2013	9/30/2013	12	12,328
FN	FN2.002 Elect/Data Addition	Install Elect/Data connections to 2 new cubicles	Rachavong Supat	Study	Pre-Design	10/22/2013	11/8/2013	3,599	0
FO	Founders 3rd floor restrooms	Renovation of the FO 3rd floor main restrooms	Mcdowell Kevin	Active	Design	1/1/1900	1/1/1900	100,000	100,000

Project Status Report  
as of  
2-13-14

FO	13F0007_3.618	Conversion of 3.618 to Lab for Breen/Draper	Mcdowell Kevin	Active	Construction	1/1/1900	4/4/2014	0	0
FO	14F0002_2.410 & 2.604	Convert Classrooms to Offices for Math Dept.	Mcdowell Kevin	Active	Design	12/11/2013	1/1/1900	0	0
FO	Novak Additional 4 Fume Hoods Install	Install of 4 additional Hoods in 3rd Fl. Lab	Mcdowell Kevin	Active	Construction	1/1/1900	1/1/1900	0	0
FO	FO 3.704 - Grad Student Carrels	3.704 - Grad Student Carrels	Rachavong Supat	Complete	CloseOut	1/1/2013	5/30/2013	0	55,000
FO	Install 4 Fume Hoods for Dr. Novak	Install 4 Fume Hoods for Dr. Novak	Mcdowell Kevin	Complete	CloseOut	6/1/2012	11/12/2013	363,519	150,000
FO	3rd Fl. West Corridor Improvements	3rd Fl. West Corridor Improvements	Mcdowell Kevin	Complete	CloseOut	11/1/2012	1/1/1900	0	50,000
FO	3rd Floor, Addtl Fume Hood Study	3rd Floor, Addtl Fume Hood Study	Mcdowell Kevin	Complete	CloseOut	2/1/2013	6/30/2013	0	7,200
FO	Relocate large mass spectrometer in FO 3.618	Relocate the larger mass spec from Dr. Manton lab to a Campbell Rd location	Mcdowell Kevin	Complete	CloseOut	1/1/1900	1/1/1900	0	0
GR	Renovate Green Hall Lobby Lounge	Renovate Pit Area	Rachavong Supat	Active	Construction	1/1/2012	8/31/2013	246,683	250,000
GR	Room 3.802 - Split into 2 Offices?	Room 3.802 - Split into 2 Offices?	Rachavong Supat	Active	Construction	2/6/2014	3/31/2014	32,080	0
GR	Stairwell	Stairwell Renovation	Fitzgerald Brian	Active	Design	12/1/2012	11/30/2013	0	75,000
GR	Install	Install	Rachavong Supat	Complete	CloseOut	1/1/2012	8/23/2013	164,246	162,246
GR	Vestibules Phase 1 - 1st Fl Walk-Off Mats	Vestibules Phase 1 - 1st Fl Walk-Off Mats	Rachavong Supat	Complete	CloseOut	1/1/2012	8/23/2013	13,812	13,812
GR	GR 4.301	Construct (5) Academic Advising Offices	Fitzgerald Brian	On Hold	Pre-Design	1/1/1900	1/1/1900	0	0
GR	GR3.104 Dean Suite Design	Design of existing Dean suite to include the exterior balcony for additional offices.	Rachavong Supat	Study	Concept	1/1/1900	1/1/1900	0	0
HH	Room 2.402, Auditorium Renovation	Replace partial carpet and repaint walls	Rachavong Supat	Complete	CloseOut	2/1/2012	5/5/2012	31,951	50,000
HH	Hblitzelle Hall Steam System repairs	Purchase equipment for steam system Hobby Hall	Lyles Steven	Complete	CloseOut	1/1/1900	1/1/1900	4,454	1,034
HH	Hblitzelle Hall Steam System repairs	Purchase equipment for steam system Hobby Hall	Lyles Steven	Complete	CloseOut	1/1/1900	1/1/1900	4,454	3,420
HH	HH2.406 Communication Engagement Suite Renovation	Renovation Existing Suite	Rachavong Supat	On Hold	Pre-Design	10/18/2013	10/17/2013	0	0
JO	JO 4th Floor Balcony Conversion	Conversion Existing Balcony to Office Suite	Rachavong Supat	Active	Construction	12/18/2013	1/24/2014	88,838	80,000
JO	JO-2.310: BBS Labs and Advising	Reconfigure old IR Help Desk Area	Fitzgerald Brian	Active	Design	10/15/2013	7/31/2014	404,196	500,000
JO	Flooring	Flooring	Fitzgerald Brian	Active	Design	3/1/2013	1/15/2014	180,000	180,000
JO	Room 2.208 - IR Server Room Relocation	IR Server Room Relocation	Rachavong Supat	Complete	CloseOut	2/1/2012	4/30/2013	45,306	46,362
JO	JO, Rooms 3.528 and 3.530 - A&H Classroom Remodel	Remodel	Rachavong Supat	On Hold	Design	8/8/2011	1/1/2014	94,134	0
JO	Rooms 3.534 & 3.536 - Remove Wall & Reconfigure Classroom	Rooms 3.534 & 3.536 - Remove Wall & Reconfigure Classroom	Rachavong Supat	On Hold	Design	5/1/2012	1/24/2014	17,702	0
JO	4.614 Classrom Renovation	90 Seat Lecture Room	Fitzgerald Brian	On Hold	Pre-Design	12/1/2012	1/1/1900	180,000	0
MC	MC2.5 REUPHOLSTER CHAIRS	Reupholster 223 chairs	Rachavong Supat	Active	Construction	12/15/2013	2/28/2014	16,975	0
MC	MC2nd Level Add Furniture	Provide & install 8 round tables and 32 chairs	Rachavong Supat	Active	Design	5/15/2013	11/30/2013	14,101	0
MC	Auditorium 2.410 Lighting Upgrade	Upgrade Existing Down Lighting in cloud ceiling	Rachavong Supat	Active	Concept	2/4/2014	UNK	0	0
MC	MC 3.701 Add New Wall to Create 2 Offices	Add New Wall to Create 2 Offices	Rachavong Supat	Closed	CloseOut	7/1/2013	9/30/2013	3,806	3,806
MC	1.312 Development Suite; Add Cubicles & Conference Room	Add Cubicles & Conference Room	Rachavong Supat	Closed	CloseOut	10/1/2012	10/15/2013	0	0
MC	2.406 Cubicle Add.	Cubicle Addition	Rachavong Supat	Closed	CloseOut	3/1/2013	5/31/2013	0	0
MC	3rd Floor Carpet (Various Improvements)	Carpet replacement	Rachavong Supat	Complete	CloseOut	12/17/2013	12/30/2013	55,843	61,191
MC	MC 3rd Floor ADA Restroom Renovation	ADA Restroom Renovation	Rachavong Supat	Complete	CloseOut	5/1/2013	8/31/2013	42,868	2,030
MC	MC 3rd Floor ADA Restroom Renovation	ADA Restroom Renovation	Rachavong Supat	Complete	CloseOut	5/1/2013	8/31/2013	42,868	50,000
MC	2nd Fl. Carpet Replacement PH 1 & 2	Carpet Replacement ,	Rachavong Supat	Complete	CloseOut	2/1/2013	9/15/2013	40,348	200,000
MC	MC 2nd floor new student carrell furniture	Additional student carrel furniture	Rachavong Supat	Complete	CloseOut	1/1/1900	1/1/1900	31,433	31,433
MC	2.408 Cubicle Add.	Provide and install cubicle	Rachavong Supat	Complete	CloseOut	3/1/2013	5/31/2013	30,834	30,834
MC	MC 1.401 - Student Success Center Alteration for New Pre-Entrance to Testing Ctr.	Renovation MC1.401 New Pre-Entrance	Rachavong Supat	Complete	CloseOut	3/1/2013	7/31/2013	14,198	14,768
MC	CORR 3.2 & 3.6 Carpet Replacement	Replace carpet and base	Rachavong Supat	Design	Design	2/3/2014	1/1/1900	7,356	0
MP	AD2.408E Budget Finance Conference Rm Addition	Convert 2 offices to a conference room	Rachavong Supat	Active	Design	10/16/2013	12/13/2013	11,856	0
MP	AD2.204-BBS Lab Renovation	Price Dussor Lab	Fitzgerald Brian	Active	Construction	10/14/2013	4/1/2014	150,000	0
MP	3.402 Acct and Financial Reporting	3.402 - Cubicle Reconfigure	Fitzgerald Brian	Active	Design	12/1/2012	11/15/2013	0	0
MP	AD 2.208 - Human Resources Renovation	2.208 - Human Resources Renovation	Fitzgerald Brian	Complete	CloseOut	9/1/2012	6/30/2013	0	11,893
MP	AD 2.208 - Human Resources Renovation	2.208 - Human Resources Renovation	Fitzgerald Brian	Complete	CloseOut	9/1/2012	6/30/2013	0	27,000
MP	AD 3.218 add doors to existig workstations	Assist in adding doors to existig workstations in AD 3.218	Fitzgerald Brian	Complete	CloseOut	6/19/2013	9/30/2013	0	0
MP	Admin North Entry - Design New Electronic Signage/Way Finder	2nd Level North Entry - Design New Electronic Signage/Way Finder	Argueta Nicolas	On Hold	Concept	9/1/2012	12/31/2014	0	0

Project Status Report  
as of  
2-13-14

NL	North Lab 1000Kva Electrical Infrastructure Upgrade	1000Kva Electrical Infrastructure Upgrade	Mcdowell Kevin	Active	Construction	1/1/2013	2/28/2014	1,946,261	1,607,671
NL	Power Isolation from NL & NO	Power Isolation from NL & NO	Mcdowell Kevin	Closed	CloseOut	8/1/2012	8/31/2013	0	93,618
NL	Add Offices in Machine Shop Area	Add Offices in Machine Shop Area	Rachavong Supat	Complete	CloseOut	8/1/2011	4/30/2013	550,888	595,060
NL	NL ME Machine Shop Exterior Signage	NL ME Machine Shop Exterior Signage	Rachavong Supat	Complete	CloseOut	4/1/2013	6/30/2013	4,995	4,995
NL	Demolition of the North Lab	Demo of NL	Mcdowell Kevin	Complete	CloseOut	1/1/1900	1/1/1900	130,906	130,906
NL	Center for Advanced Energy Sys.	Center for Advanced Energy Sys.	Mcdowell Kevin	On Hold	Design	3/1/2013	12/31/2013	0	0
PHY	Convert ATEC spaces to Physics spaces	Renovation existing ATEC bldg.	Rachavong Supat	Active	Construction	12/1/2012	6/30/2013	461,729	0
PHY	Upgrade Gen-Set from 125 to 300 KW	Upgrade Gen-Set from 125 to 300 KW	Argueta Nicolas	Closed	CloseOut	9/1/2012	8/31/2013	0	0
PRS	Relocated OSB & OFPC	Relocated existing OSB and OFPC trailers to Service compound	Rachavong Supat	Study	Concept	1/1/1900	1/1/1900	55,648	60,000
PS1	Parking Garage 1	Garage support equip: parking mgmt system, controls, landscape, etc.	Junt Dorothea	Active	Construction	1/1/1900	8/31/2013	0	15,090
PS3	Einstein Brothers Bagels	Tenant Space in PS3	Fitzgerald Brian	Active	Unknown	1/1/1900	1/1/1900	0	0
RH01	RHS Steam Replacement Project	RHS Steam Replacement Project	Mcdowell Kevin	Active	Design	1/1/2013	6/30/2013	0	0
RH4	Residence Hall #4 Survey for Electrical Service	New Electrical Service from ONCOR	Argueta Nicolas	Active	Design	1/2/2013	1/31/2014	0	0
RH5	RH5 card readers	Install card readers throughout RH5	Kinnard Kelly	Complete	CloseOut	1/1/1900	1/1/1900	401,528	0
RL	Install Dpt. Information Displays	Install displays in front of every passenger elevator	Argueta Nicolas	Active	Design	11/4/2013	3/31/2014	0	0
ROC	Emergency Call Box installations	Install wall mounted units at both West entrances	Argueta Nicolas	Closed	Construction	1/1/1900	11/30/2013	0	0
ROC	Geissman lab in ROC	Electrical Upgrades to Dr. Geissman lab in ROC	Fitzgerald Brian	Complete	CloseOut	1/1/2012	1/1/2012	0	0
ROC	Geosciences Rock Prep Lab Relocation	Rock Prep Lab	Fitzgerald Brian	On Hold	Pre-Design	1/1/2013	1/1/1900	282,000	0
ROC	Roc	Lighting of ROC Lobby Specimens	Fitzgerald Brian	On Hold	Pre-Design	9/1/2012	1/1/2014	4,500	0
ROC	HVAC	HVAC Screen Wall	Fitzgerald Brian	On Hold	Design	12/1/2012	1/15/2014	0	0
ROC	HVAC Enclosure	Construct an enclosure around an outdoor HVAC Installation	Argueta Nicolas	Study	Concept	11/4/2013	12/31/2013	0	0
SLC	SLC 1.202 Renovation	Restructuring of Scale-Up Classroom	Mcdowell Kevin	Active	Pre-Design	1/1/1900	1/1/1900	23,171	25,000
SLC	Rpr distilled H2O SLC teaching labs	WO 103440-13 Repair of the distilled water system in the SLC teaching labs	Kinnard Kelly	Complete	CloseOut	1/1/1900	1/1/1900	0	2,582
SPN	UT Desgin Studio and machine shop	UT Desgin Studio and machine shop	Rachavong Supat	Active	Construction	4/1/2013	10/31/2013	1,219,730	2,035,000
SPN	Auciello Lab / Auditing	Construct Lab & Office Space at Second Floor of SPN	Fitzgerald Brian	Active	Design	4/1/2013	4/15/2014	580,000	0
SPN	Communications	Relocate Web Services to SPN	Fitzgerald Brian	Active	Unknown	12/1/2013	4/30/2014	0	0
SPN	Cart Path across Synergy	Construct sidewalk and cart path across Synergy at Rutford to connect to SPN	Argueta Nicolas	Active	CloseOut	7/31/2013	12/31/2013	60,000	60,000
SPN	SPN Center Access improvements	Install Cross-Walk & Sidewalk to SPN Center	Argueta Nicolas	Active	Construction	3/1/2013	12/31/2013	3,500	3,500
SPN	Development & Alumni Relocation	Development & Alumni Relocation	Fitzgerald Brian	Complete	CloseOut	4/1/2013	8/31/2013	827,479	855,000
SPN	2nd Floor PI-Grad Offices	2nd Floor PI-Grad Offices	Fitzgerald Brian	Complete	Design	4/1/2013	4/15/2013	0	0
SPN	1st Floor Engineering Labs	1st Floor Engineering Labs	Fitzgerald Brian	On Hold	Design	4/1/2013	1/1/1900	0	0
SSB	SSB - Door Relocation	4.602	Fitzgerald Brian	Complete	CloseOut	2/1/2013	6/30/2013	7,677	0
SU	Exterior Doors	Exterior Doors	Fitzgerald Brian	Active	Design	12/1/2012	5/31/2013	0	0
SU	Installation of SU Dining Hall outdoor freezer	Install outdoor freezer in loading dock area	Argueta Nicolas	Active	Construction	8/31/2013	2/10/2104	11,633	11,633
SU	Student Union Freezer Installation	Outdoor Freezer Installation	Argueta Nicolas	Active	Construction	7/8/2013	1/31/2014	0	0
SU	Student Union Addition Study	Study Feasibility of 50k sf addition to SU	Fitzgerald Brian	Complete	Concept	2/1/2013	1/1/1900	0	0
SU	SU Additional RTU	Install Additional HVAC/AHU above DH	Fitzgerald Brian	Complete	Construction	6/1/2012	7/31/2013	0	160,000
SUP	SUP Chiller 9 Installation	Install SUP 3rd Chiller (Chiller #9) 14SUP001	Mcdowell Kevin	Active	Construction	1/1/1900	4/16/2014	1,993,735	1,750,000
Unknown	Planetarium feasibility study	Feasibility Study	Moore Michael	Active	Concept	7/22/2013	1/31/2014	17,000	30,600
Unknown	Lot H & I Parking Lot Light Replacement Project	Replace Fixtures of Pole Lights	Mcdowell Kevin	Active	Construction	11/1/2013	1/31/2014	0	0
Unknown	Sustainability projects	Meters and other energy projects	Junt Dorothea	Active	Construction	6/1/2011	UNK	0	0
Unknown	Classroom Building Temp - ECS	Temp Building for Class or Labs	Fitzgerald Brian	Active	Pre-Design	11/1/2014	7/15/2014	0	0
Unknown	Sidewalk Repairs	Sidewalk and hardscape repair at various locations	Fernandez Jose	Active	Construction	1/1/1900	1/1/1900	17,289	0
Unknown	Temporary Modular Building Installation	Install Utilities	Argueta Nicolas	Active	Construction	11/4/2013	1/31/2014	100,000	100,000
Unknown	High Mast Light Relocation	High Mast Light Relocation from AD to FM area	Argueta Nicolas	Active	Design	1/1/2013	12/31/2013	0	22,000
Unknown	High Mast Light Relocation	High Mast Light Relocation from AD to FM area	Argueta Nicolas	Active	Design	1/1/2013	12/31/2013	0	22,410
Unknown	Loop Road Segments D & E	Loop Road Segments D & E	Argueta Nicolas	Active	Design	1/1/2012	3/30/2014	0	0

Project Status Report  
as of  
2-13-14

Unknown	Mapleshade St Construction extension	City of Plano supervising construction thru our property	Argueta Nicolas	Active	Construction	7/31/2013	2/28/2014	0	0
Unknown	Rutford Street Lights	Change Fixtures on Rutford	Mcdowell Kevin	Closed	CloseOut	10/1/2013	11/2/2013	0	0
Unknown	Baseball Field Backstop	Baseball Field Backstop	Fitzgerald Brian	Closed	CloseOut	6/1/2012	6/1/2013	27,500	35,000
Unknown	Campus-wide Electrical Upgrade - Phase II	Campus-wide Electrical Upgrade - Phase II	Argueta Nicolas	Closed	Construction	9/1/2010	8/31/2013	0	226,658
Unknown	Relocate Mass Notification Siren Tower	Relocate Mass Notification OMNI Siren Tower	Argueta Nicolas	Closed	Construction	8/1/2012	8/31/2013	0	11,000
Unknown	Sidewalk Construction	Construct a sidewalk linking Garage #1 with Tennis Court	Argueta Nicolas	Closed	CloseOut	1/1/1900	12/31/2013	0	0
Unknown	Flagpole adjustments Campbell entrance	Lower the centr flagpole to within 2	Tomlinson Douglas	Complete	CloseOut	7/2/2013	8/30/2013	0	2,381
Unknown	2.228 Server Room	2.228 Server Room	Mcdowell Kevin	Complete	CloseOut	11/1/2011	1/1/1900	5,000	5,000
Unknown	Utility Tunnel CHW pipe insulation	Replace pipe insulation and inserts	Lyles Steven	Complete	CloseOut	1/1/1900	1/1/1900	8,695	8,695
Unknown	Add sidewalk & lighting along Drive G	Add sidewalk & lighting along Drive G	Junt Dorothea	Complete	CloseOut	2/1/2013	8/31/2013	0	5,500
Unknown	Athletic Field Maintenance Sheds	Design/Construct Field Maint. Sheds	Fitzgerald Brian	Complete	CloseOut	1/1/2013	7/31/2013	0	125,000
Unknown	Design/Construct 10 Tennis Courts	Design/Construct 10 Tennis Courts for Student Affairs	Fitzgerald Brian	Complete	CloseOut	1/1/2012	8/31/2013	0	2,053,000
Unknown	Field Storage Sheds	New storage sheds (1) @ Soccer Field, (1) @ Baseball/Softball	Fitzgerald Brian	Complete	Construction	11/1/2012	6/30/2013	0	15,568
Unknown	Field Storage Sheds	New storage sheds (1) @ Soccer Field, (1) @ Baseball/Softball	Fitzgerald Brian	Complete	Construction	11/1/2012	6/30/2013	0	31,000
Unknown	Design and Construct Loop Road, Segments A, B, C & Parking Lot	Design and Construct Loop Road, Segments A, B, C & Parking Lot	Argueta Nicolas	Complete	Construction	1/1/2012	11/30/2013	0	2,948,000
Unknown	Loop Rd, Segment "E" median/pole lights removal	Remove medians/light poles	Argueta Nicolas	Complete	Construction	1/1/2013	8/15/2013	0	65,000
Unknown	Callier Dallas Phase 6	corridor upgrade	Moore Michael	On Hold	Design	1/13/2014	1/1/1900	107,000	0
Unknown	2.602 Dark Room	2.602 Dark Room	Mcdowell Kevin	On Hold	Pre-Design	3/1/2013	1/1/1900	0	0
Unknown	Survey to install 150 card readers	Survey to install 150 card readers	Argueta Nicolas	On Hold	Concept	5/1/2012	1/1/1900	0	0
Unknown	RHS Signage	RHS Signage	Silber Jay		Construction	12/1/2012	1/31/2013	8,407	1,300,000
Unknown	Room 3.214 Add Bookcase	Room 3.214 Add Bookcase	Rachavong Supat		CloseOut	3/1/2013	4/30/2013	1,274	1,274
Unknown	Room 2.108D, Provost Suite Office Remodel	Room 2.108D, Provost Suite Office Remodel	Rachavong Supat		CloseOut	5/1/2013	7/31/2013	0	10,000
Unknown	Room 2.108D, Provost Suite Office Remodel	Room 2.108D, Provost Suite Office Remodel	Rachavong Supat		CloseOut	5/1/2013	7/31/2013	0	9,620
Unknown	Electrical System Assessment Study	Electrical System Assessment Study	Mcdowell Kevin		Unknown	1/1/2013	5/31/2013	0	0
Unknown	Roof Replacement	Roof Replacement	Lyles Steven		Construction	5/1/2012	1/31/2014	829,021	900,000
Unknown	HVAC Replacement	HVAC Replacement	Lyles Steven		Construction	3/1/2011	3/31/2013	72,143	95,000
Unknown	Lab Fit-Out	Lab Fit-Out	Kinnard Kelly		Design	3/1/2013	8/31/2013	0	40,000
Unknown	Plaza Waterproofing	Plaza Waterproofing	Kinnard Kelly		Construction	3/1/2012	7/31/2013	0	150,000
WSTC	WSTC Electrical Distribution Upgrade	Install new switchgear increasing WSTC elec capacity to 1200 amp	Argueta Nicolas	Active	Design	11/15/2013	4/30/2013	200,000	200,000
WSTC	UTDesign Studio	Senior Design Studio	Rachavong Supat	Closed	CloseOut	10/1/2012	5/31/2013	0	14,500
WSTC	Add Electric Power to Building	Replace service entrance transformer to 1000KVA	Argueta Nicolas	Closed	Construction	5/1/2012	12/31/2013	0	10,050
WSTC	WSTC Building Fire Protection System Upgrade	Upgrade the system primarily in the high bay area & elevator room	Argueta Nicolas	Complete	Construction	2/1/2013	12/31/2013	126,000	130,000
WSTC	WSTC Building Fire Protection System Upgrade	Upgrade the system primarily in the high bay area & elevator room	Argueta Nicolas	Complete	Construction	2/1/2013	12/31/2013	126,000	5,400
WV03	Waterview Park apartment condition assessment	Condition and accessibility inspection of the developer owned Waterview Apts	Tomlinson Douglas	Complete	CloseOut	5/20/2013	6/30/2013	30,000	30,000
WV07	Student Housing, Phase 1-4, Building 7, Structure Study	Structural Integrity of Building 7 Study	Argueta Nicolas	Study	Design	11/4/2013	2/28/2014	0	0

Copyright (c) 2003 [University Of Texas At Dallas]. All rights reserved.  
Revised: 11/21/03