# THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Nine Universities, Six Health Institutions, Unlimited Possibilities.

## 302-764 Callier Richardson Expansion

The University of Texas at Dallas

#### **Executive Summary Report**

Report Date: 07/19/2016

# **Project Description**

This project will consist of construction of approximately 49,000 gross square feet (GSF) of a new addition to the existing Callier Center for Communication Disorders facility and 4,000 GSF of renovation to the existing building to accommodate the rapid student growth in the School of Behavioral and Brain Sciences. This building addition will house state-of-the-art clinical facilities to train the next generation of practitioners and researchers in speech language pathology, audiology, and early childhood disorders such as autism, as well as provide offices, laboratories, and classrooms for new faculty to meet the growing enrollment in the school.



### **Project Information**

Project Status: Active

Project Delivery Method: Competitive Sealed Proposals
CIP Project Type: Renovation & Expansion

Gross and Assignable Square Feet: GSF: 53,037 ASF: 32,732

"44 Initiative: Project:

Phase and Estimated % Complete: Construction - 96%

OFPC RPM, SPM, PM, RCM, IM: Salcher, Lund, Head, Head/Brandes/Yauger, Connolly

Yes

Architecture Firm: SmithGroup JJR
Construction Firm: SpawGlass

### **Project Budget**

Construction Services:	\$ 17,851,873 at \$	337 / GSF
Total Project Cost	\$ 22.650.000 at \$	427 / GSF

#### **Project Funding**

Gifts	\$ 2,500,000
Permanent University Fund Bonds	\$ 2,500,000
Revenue Financing System Bonds	\$ 15,000,000
Unexpended Plant Fund	\$ 2,650,000

### **Project Schedule**

BOR/Chancellor DD Approval	08/21/2014
Issue NTP - Construction	03/23/2015
Achieve Substantial Completion	07/13/2016
Achieve Operational Occupancy	09/19/2016

#### **Project Remarks**

Revised Area A Substantial Completion date 07/13/16 due to fire proofing bulletin. Revised Area B Substantial Completion date 08/22/16 due to builders risk claim. Builders Risk claim filed due to hail damage on 3/23, (Area A & B). Additional damage received on 4/17, (Area B).

~Weekly OAC Meetings: Monday's @ 1:30pm

~Executive Leadership Meetings: 3rd Thursday @ 1:30pm

# **Board Approvals**

BOR DD Approval: August 2014 BOR TPC Increase: November 2014