

THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Nine Universities, Six Health Institutions, Unlimited Possibilities.

302-784 Student Services Building Addition

The University of Texas at Dallas

Executive Summary Report

Project Description

This project will add a new expansion of approximately 68,700 gross square feet (GSF) to the existing Student Services Building. The proposed space will include office space for student services and support staff, individual and group study space, meeting rooms, a 550-seat multi-use lecture hall (previously 300-seat), and flexible programming space for student services to include an international student services office, new student programs and the career center.



J E Dunn Construction

UTD Student Services Building

Print #161003608
Date: 10/23/16
Lat/Lon: 32.980236 -96.748452
Draw No: 59707
Aerial Photography, Inc. 954-988-0484

Project Information

Project Status:	Active
Project Delivery Method:	Competitive Sealed Proposals
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 68,700 ASF: 42,000
"44 Initiative: Project:	No
Phase and Estimated % Complete:	Construction - 85%
OFPC RPM, SPM, PM, RCM, IM:	Salcher, Lund, Templin, Pettus, Connolly
Architecture Firm:	Jacobs
Construction Firm:	J.E. Dunn

Project Budget

Construction Services:	\$ 21,446,880	at \$ 312 / GSF
Total Project Cost:	\$ 26,000,000	at \$ 378 / GSF

Project Funding

Auxillary Enterprises Balances	\$ 9,000,000
Revenue Financing System Bonds	\$ 17,000,000

Project Schedule

BOR/Chancellor DD Approval	11/05/2014
Issue NTP - Construction	07/14/2015
Achieve Substantial Completion	11/15/2016
Achieve Operational Occupancy	12/15/2016

Project Remarks

Activities for the month of September include the start of metal panel insulation installation, bathroom tile and fixtures, elevator and the installation of the heat exchanger. The overhead ceiling inspections were also completed. The Auditorium scaffolding "dance floor" was erected to facilitate the installation of the above ceiling mechanical, electrical, and truss system.

Board Approvals

1. CIP approval August 22, 2013
2. BOR approved DD November 5, 2014.