THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Fourteen Institutions, Unlimited Possibilities.

302-842 Davidson-Gundy Alumni Center

The University of Texas at Dallas

Executive Summary Report

Report Date: 01/18/2017

Project Description

The proposed project is an approximately 30,246 gross square foot (GSF) building to be utilized as a meeting and event space for U. T. Dallas schools and departments, student groups, alumni, and community organizations. The facility will include two conference rooms accommodating seating for 25-30; one 45-60 seat conference room; a grand ballroom providing a premier venue for major events with seating for 400-450 guests or 1,000 lecture style; an executive board room; and an approximately 33,000 GSF functional outdoor space for events, student activities, musical programs, and other special programming. The facility will also include office space for staff members of the Office of Development and Alumni Relations to support a significant increase in staffing levels for alumni relations and fundraising.



Project Information

Project Status: Active

Project Delivery Method: Competitive Sealed Proposals

CIP Project Type: New

Gross and Assignable Square Feet: GSF: 30,246 ASF: 26,701

Phase and Estimated % Complete: Construction - 62%

OFPC RPM, SPM, PM, RCM, IM: Salcher, Lund, Templin, Templin/Brandes, Connolly

Project Advocate(s):

Architecture Firm:

Lauraine O'Neil

Overland Partners, Inc.

Construction Firm: JE Dunn

Project Budget

 Construction Services:
 \$ 12,119,500 at \$ 401 / GSF

 Total Project Cost:
 \$ 15,000,000 at \$ 496 / GSF

Project Funding

Gifts \$ 15,000,000

Project Schedule

BOR/Chancellor DD Approval 08/19/2015
Issue NTP - Construction 05/02/2016
Achieve Substantial Completion 04/22/2017
Achieve Operational Occupancy 05/26/2017

Project Remarks

Notice to Proceed issued 5/2/16

Pre-construction Conference held 5/5/16.

JE Dunn commenced construction on schedule 5/15/16.

Contractor notified us that substantial completion may be delayed due to metal mural color being rejected. Documentation to be sent.

Board Approvals

DD and increase in the CIP to \$15M approved August 19, 2015 BOR meeting.