THE UNIVERSITY of TEXAS SYSTEM OFFICE of FACILITIES PLANNING and CONSTRUCTION

Fourteen Institutions, Unlimited Possibilities.

302-906 Math and Science Building

The University of Texas at Dallas

Executive Summary Report

Report Date: 01/18/2017

Project Description

This project is a 175,000 square foot, multi-story building that would contain classrooms, laboratories, offices and support space primarily for mathematics and physics and the UTeach program. This Science Building will provide efficiently designed space to support the optimal productivity of the faculty and staff of UT Dallas, particularly in the Departments of Physics and of Mathematical Sciences as they carry out their teaching, advising, and research activities. The Science Building will accommodate growth for 1,750 additional students, 50 tenured and tenure-track faculty members, 20 senior lecturers, and additional research funding of \$7,500,000 per year.



Project Information

Project Status: Active

Project Delivery Method: Construction Manager at Risk

CIP Project Type:

Gross and Assignable Square Feet: GSF: 175,000 ASF: 132,000

Phase and Estimated % Complete: Design - 25%

OFPC RPM, SPM, PM, RCM, IM: Jerry Salcher, Thomas P. Lund, Brenda Smith, ,

Project Advocate(s): Dean Bruce Novak

Architecture Firm: Stantec Construction Firm: TBD

Project Budget

 Construction Services:
 \$ 81,850,000 at \$ 468 / GSF

 Total Project Cost:
 \$ 101,000,000 at \$ 577 / GSF

Project Funding

Permanent University Fund Bonds \$ 89,000,000 Revenue Financing System Bonds \$ 12,000,000

Project Schedule

BOR/Chancellor DD Approval 05/15/2017
Issue NTP - Construction 02/15/2018
Achieve Substantial Completion 10/30/2019
Achieve Operational Occupancy 12/02/2019

Project Remarks

CIP Approval at the November 2016 BOR meeting. Increase in budget.

UTD holds the contract with the A/E. Programming should be complete by the end of January 2016, then the project will go on hold until funding is available. Currently the A/E shows that the project would be on budget if there was no delay, but with an unknown funding date a 6% escalation per year is being utilized to estimate future cost. Once renderings are received in May, then the project will be put on hold. Stantec will present the project to Dr. Benson; new President for UTD, in August or September.

Board Approvals