

Project Status Update - March 31, 2020													
BLDG_CODE	PROJ_NUM	PROJ_NAME	DESCRIPTION	PROJ_MANAGER	STATUS	PHASE	PROJ_SQ_FT	COST_SF_ESTIM	COST_SF_ACTUAL	COST_TOTAL_ESTIM	COST_TOTAL_ACTUAL	PROJ_COMPL_PERC	EST_COMPL_DATE
AB	19AB001	Athletic Feasibility Studies	Programming and schematic design for feasibility study	Hua, Hanh	Study	Concept	350,000					5%	
AB	19AB001.1	Athletic Feasibility Studies	Provide program scope CAD drawings to test fit new sports arena and track and field layout. Feasibility study was generated from program design.	Hua, Hanh	N/A	Pricing	419,600					99%	20/01/2020
AD	16AD006	Payroll Suite Recon		Tisbe, Melody	On Hold	Design	984	\$ 14.23	\$ -	\$ 14,000.00	\$ -	0%	
AD	16AD010	President's East Wing Hallway		Tisbe, Melody	Cancelled	Design	1,095	\$ 20.09	\$ -	\$ 22,000.00	\$ -	0%	
AD	18AD001	Elevator Cabs Design	Design Elevator Cabs	Rachavong, Supat	Closed	Concept	200					0%	
AD	18AD003	AD 2nd Level West Classroom Additions	Renovation existing Payroll offices into two new classrooms and modify existing classroom 2.216 into two classrooms	Rachavong, Supat	Closed	Concept	3,523					100%	
AD	18AD004	Office of Research 3.218 Additional Stations	Conversion of existing storage area into (3) workstations and reconfiguration of (1) existing workstation.	Tisbe, Melody	Closed	Warranty	300	\$ 50.38	\$ 50.38	\$ 15,113.86	\$ 15,113.86	100%	14/09/2018
AD	19AD001	3.604 Office of Research Office Furniture	New furniture for (3) offices in 3.204.	Tisbe, Melody	Closed	Warranty	422	\$ 54.51	\$ 54.51	\$ 23,004.13	\$ 23,004.13	100%	26/08/2019
AD	19AD003	President Benson's Furniture	New conference table, conference chairs, credenza, coffee table and lounge chairs for President Benson's office.	Tisbe, Melody	Active	Design	500	\$ 89.97	\$ 89.97	\$ 44,983.65	\$ 44,983.65	65%	01/12/2019
AD	19AD004	President's Suite Furniture	New furniture for entry and offices.Potential construction of new office for Division Administrator.	Tisbe, Melody	Active	Construction	1,500	\$ 12.67	\$ 12.92	\$ 19,000.00	\$ 19,378.56	45%	
AD	19AD005	AD: OSA Relocate to AD	Relocate Office of Student AccessAbility from SSB into temporary space in AD	Hua, Hanh	Closed	Warranty	1,709	\$ 14.45	\$ 14.98	\$ 24,695.83	\$ 25,595.83	100%	2020-01-06
AD	19AD006	2.1 and 2.4 Hallway Refersh	Re-staining doors, baseboards, and paneling; new carpet; new lighting; prepping corner for Crow Collection display. Includes 2.101 study area, vestibule, and elevator wall.	Wright, Carmen	Active	Construction	2,175	\$ 48.63	\$ 48.38	\$ 72,700.00	\$ 72,327.96	55%	2020-04-01
AD	20AD001	3.202E, 3.204F, 3.204G, and 3.204R Furn & Renovation 3.204	New furniture to match existing for 3.202E, 3.204F, and 3.204G. Possible renovation of small breakroom 3.204R, including paint and new cabinets.	Wright, Carmen	Active	Construction	985	\$ 43.65	\$ 42.87	\$ 43,000.00	\$ 42,224.32	50%	2020-04-30
ATC	14ATC005	ATEC Wayfinding	Wayfinding	Moore, Michael	On Hold	Design	0	\$ -	\$ -	\$ 200,000.00	\$ -	2%	
ATEC	17ATC003	ATC Animation Suite	Renovate space to create Animation Suite that includes 10 offices and collaboration areas.	Hua, Hanh	Active	Design	3,810	\$ 36.12	\$ 36.12	\$ 137,635.00	\$ 137,635.00	35%	2020-07-01
ATH	15ATH003	Soccer Fieldhouse	Soccer	Rachavong, Supat	On Hold	Design	8,000	\$ 439.13	\$ 1.75	\$ 3,513,000.00	\$ 14,000.00	10%	
BPI	19BPI001	BPI DONOR SIGNAGE	EXTERIOR WALL SIGNAGE FOR A DONOR	Moore, Michael	Closed	Warranty	0	\$ -	\$ -	\$ 11,793.00	\$ 10,943.00	100%	2020-03-25
BSB	17BSB001	BSB Supplemental Utility Taps	Have engineered study completed on ways to provide heat in case where the central energy plant is down. Received approval to move forward with design on 1.31.2019	McDowell, Kevin	Active	Construction	0	\$ -	\$ -	\$ 275,000.00	\$ 231,760.00	90%	2019-12-16
Campus	16ELEC001_FY16 LERR Electric R	FY 16 LERR - Electric Repairs Various Bldgs Ph II	Electric switch/breaker repair and maint various bldgs	Lanty, K Matthew	Active	Construction	0	\$ -	\$ -	\$ -	\$ -	20%	2016-08-31
Campus	18GEO5001	Sample Preparation Facility	Construct a new facility to replace existing for the preparations of the geology sciences samples	Argueta, Nicolas	On Hold	Concept	3,000	\$ 133.33	\$ 133.33	\$ 400,000.00	\$ 400,000.00	0%	2020-12-20
Campus	19CRNG001	Concrete Repair For Gas leak	This project consists repairing about 4,000 SF concrete in the sidewalk between the School of Engineering North & Berkner Hall buildings. The concrete was damaged by ATMOS Energy when repairing natural gas leak	Argueta, Nicolas	Active	Construction	4,000					50%	2020-02-21
Campus	NAS	Sustainability projects	Meters	Paliwal, Payal	Active	Design	0	\$ -	\$ -	\$ -	\$ -	15%	2015-12-31
CD1	14CD004	Callier Dallas Wayfinding	Exterior Way Finding Signage	Moore, Michael	Closed	Warranty	0	\$ -	\$ -	\$ 141,542.00	\$ 122,280.10	100%	2019-02-10
CD1	16CD001	C107 Library Renovation	Interior	Tisbe, Melody	On Hold	Design	1,776	\$ 42.23	\$ -	\$ 75,000.00	\$ -	0%	
CD1	18CD001	Callier South Roof Addition	Roof addition to outdoor space between bldg. A & B for maintenance storage.	Rachavong, Supat	Closed	Pre-Design	470	\$ 42.55	\$ 42.55	\$ 20,000.00	\$ 20,000.00	0%	
CD1	19CD001	Callier Dallas 2nd Level Renovation	2nd Level renovation of office spaces building A	Moore, Michael	Closed	Warranty	360	\$ 349.41	\$ 348.98	\$ 125,788.00	\$ 125,634.00	100%	2019-10-18
CD1	19CD001	Callier Dallas 2nd Level Renovation	2nd Level renovation of office spaces building A	Moore, Michael	Closed	Warranty	360	\$ 349.41	\$ 348.98	\$ 125,788.00	\$ 125,634.00	100%	2019-10-18
CD1	19CD001	Callier Dallas 2nd Level Renovation	2nd Level renovation of office spaces building A	Moore, Michael	Closed	Warranty	360	\$ 349.41	\$ 348.98	\$ 125,788.00	\$ 125,634.00	100%	2019-10-18
CD1	19CD001	Callier Dallas 2nd Level Renovation	2nd Level renovation of office spaces building A	Moore, Michael	Closed	Warranty	360	\$ 349.41	\$ 348.98	\$ 125,788.00	\$ 125,634.00	100%	2019-10-18
CD1	19CD001	Callier Dallas 2nd Level Renovation	2nd Level renovation of office spaces building A	Moore, Michael	Closed	Warranty	360	\$ 349.41	\$ 348.98	\$ 125,788.00	\$ 125,634.00	100%	2019-10-18
CH6	19RH6ParkE001	Res Hall 6 Parking Lot Expansion	This project consists in the construction of 100 more spaces to the east and south of the existing parking lot at Res Hall 6.	Argueta, Nicolas	Active	Design	50,000	\$ 0.64	\$ 0.64	\$ 32,100.00	\$ 32,100.00	1%	2020-12-18

18WTC001	Richardson Water Tower	This project consists in the construction of a million gallons water tower in the UTD property, 650 Synergy Park Blvd. Richardson, Texas 75080	Argueta, Nicolas	Active	Design	0						0%	2020-12-20	
COR	19City of Richardson001	Water Tank Graphic Design	Provide graphic design with UTD logo on new Richardson water tank.	Moore, Michael	Study	Concept	500					0%		
CR	18CR001	Callier Richardson Wayfinding + signage	Callier Richardson way finding signage	Moore, Michael	Closed	Warranty	0	\$	- \$	- \$	11,000.00 \$	11,000.00	100%	2019-02-28
CRA	15CR002	Callier Richardson Expansion UTD support other	Various UTD support to CRE project	Kinnard, Kelly	Active	Construction	0	\$	- \$	- \$	185,000.00 \$	-	60%	2016-08-31
DART	17DARTS001	DART Cottonwood Station	Construction of a DART Station in UT-Dallas property	Argueta, Nicolas	Active	Construction	0						10%	2022-12-20
DART	18DART001	Graphic Design UTD Dart Station	Design Graphic/Logo for UTD Dart Station	Moore, Michael	Study	Concept	1,200						0%	
DGA	18DGA001	2nd Floor Lounge Furniture		Tisbe, Melody	On Hold	Design	365	\$	109.59 \$	91.81 \$	40,000.00 \$	33,509.43	10%	
DGA	18DGA002	2.104 Additional Workstations	Reconfiguration and addition of new workstations.	Tisbe, Melody	Closed	Warranty	1,300	\$	29.41 \$	29.41 \$	38,239.38 \$	38,239.38	100%	2019-05-20
DGA	DGA	DGA Kitchen upgrade	19DGA001_1.206 DGAC Kitchen equip reloc-upgrade	Paliwal, Payal	Active	Construction	0						25%	2019-12-13
ECCS	16ECCS001	ECS South Lobby - TI Auditorium Branding Design		Tisbe, Melody	On Hold	Concept	4,000	\$	7.93 \$	- \$	31,700.00 \$	-	0%	
ECCS	18ECCS001	2.410, 2.412, and 2.415 Whiteboards	Build-out of front walls to maximize whiteboard space and partial new AV.	Wright, Carmen	Closed	Warranty	200	\$	13.86 \$	13.36 \$	83,150.00 \$	80,162.09	100%	2019-08-14
ECSW	15EB001	Engineering Building	New Engineering Building	Paliwal, Payal	Active	Design	206,570						90%	2018-07-06
ECSW	18ECSW001	Grab-n-Go	Grab-n-Go Interiors	Paliwal, Payal	N/A	N/A	0						90%	2018-08-06
ECSW	19ECSW001	Glassboards	Glassboards for 2-4th floor Offices and 3rd floor Conference Room.	Tisbe, Melody	Closed	Warranty	0	\$	- \$	- \$	45,258.04 \$	45,258.04	100%	2019-09-11
ECSW	19ECW003	ECW 4.110G Dean's Office	New furniture, some AV, and minor electrical and data renovations for the new Dean of Engineering.	Wright, Carmen	Closed	Warranty	325	\$	70.98 \$	74.18 \$	23,070.00 \$	24,108.87	100%	2020-01-06
EP	14CEP001	CEP Utility Yard Upgrade	Utility	McDowell, Kevin	Closed	Warranty	0	\$	- \$	- \$	- \$	1,081,980.00	100%	2014-11-15
EP	17CEP001	CEP New Boiler	Furnish new boiler for CEP in support of EB project	McDowell, Kevin	Closed	Construction	0	\$	- \$	- \$	500,000.00 \$	423,053.00	100%	2018-08-31
EP	17CEP001_Boiler	New CEP Boiler	Purchase new 27,500 lb. steam boiler to provide for the contractor (Beck) to install as a part of the new Engineering Building Project.	McDowell, Kevin	Closed	Warranty	0	\$	- \$	- \$	450,000.00 \$	423,053.00	100%	
EP	17CEP002_CT's 3 & 4	Replace Cooling Towers 3 and 4 at the CEP	Replace 30 year old wood cooling towers 3 and 4 with new composite cooling towers.	McDowell, Kevin	Closed	Warranty	0						100%	2019-05-10
EP	17CEP003_SB Chiller	Science Bldg. Chiller	Purchase 2000 ton chiller. Funding being provided by Science Building Project.	McDowell, Kevin	Closed	Warranty	0	\$	- \$	- \$	800,000.00 \$	794,380.00	100%	2019-05-10
FA	19FA001	Automatic HC Door Opp.	Provide an estimate to install automatic door opener for ADA west entry.	Rachavong, Supat	Closed	Concept	20						0%	
FA	19FA002	Conference Room	New furniture, power and A/V.	Tisbe, Melody	Closed	Warranty	254	\$	76.77 \$	73.34 \$	19,500.00 \$	18,627.19	100%	2019-09-06
FA	19FA003	3.104 Graduate Studies Dean's Suite Furniture	New reception desk, seating, and storage for the Dean of Graduate Studies Suite.	Wright, Carmen	Closed	Warranty	375	\$	56.00 \$	73.82 \$	21,000.00 \$	27,681.29	100%	2019-11-08
FO	18FO001	TI Plaza Mall Monument Busts	Construct new plaza with stone benches and busts monument.	Rachavong, Supat	Closed	Pre-Design	360	\$	431.94 \$	431.94 \$	155,500.00 \$	155,500.00	0%	2019-10-11
GR	17GR001	GR 2nd Level Classrooms Addition	Enclosed existing vestibule and patio area for 2 classrooms	Rachavong, Supat	Closed	Concept	1,680	\$	- \$	- \$	- \$	-	0%	
GR	19GR001	Meghan Swanson's Lab Renovation	Renovation of 4.422 & 4.702 to create the Baby Brain Lab. Spaces include a Waiting Area, Testing Room, Control Room, Eye Tracking Room and Work Room.	Tisbe, Melody	Closed	Warranty	640	\$	268.75 \$	266.60 \$	172,000.00 \$	170,626.47	100%	2019-08-02
GR	19GR002	GR4th BBS Dean's Suite Renovation	Preliminary estimate to renovate/update the existing Dean's suite area of roughly 3,000 sq.ft.	Wright, Carmen	Active	Warranty	3,000	\$	166.44 \$	164.57 \$	499,325.00 \$	493,711.47	99%	2020-02-14
GR	19GR004	GR 2nd Level Restroom Doors Addition	Add and modify both Men's and Women's restrooms entry doors similar to 3rd level.	Paliwal, Payal	Active	Construction	100	\$	220.00 \$	220.00 \$	22,000.00 \$	22,000.00	5%	2020-01-31
HSW	17HSW001	Housing Storage & Workshop	Provide a new housing storage and workshop facility at Res Lot North. This will consolidate the housing operation function as well as consolidating their storage capability.	Hua, Hanh	Active	Construction	8,400	\$	297.89 \$	288.94 \$	2,502,236.00 \$	2,427,130.12	98%	2020-01-31
JO	16JO005	JO ADA Ramp to Auditorium	Design new ADA ramp between JO and Theater	Rachavong, Supat	Closed	Concept	850	\$	- \$	- \$	- \$	-	0%	
JO	18JO001	JO 3rd and 4th Floor Restroom Renovation	Renovate Jonsson 3rd and 4th floor renovation.	Hua, Hanh	Active	Design	1,200						40%	2019-08-30
JO	18JO001.1	JO 3rd and 4th Floor Restroom Renovation	Renovate 3rd and 4th floor restrooms	Hua, Hanh	On Hold	Design	1,000						30%	
JO	19JO001	Conf. Rm. 4.122 ceiling replacement	Replace existing ceiling and lighting system with new 2x2 ceiling with dimmer LED down lights.	Rachavong, Supat	Closed	Pricing	1,100	\$	10.45 \$	10.45 \$	11,500.00 \$	11,500.00	0%	
JO	19JO002	Dean Kratz's Asian Studies Furn	Furniture for Dean Kratz's office in the Asian Studies suite.	Tisbe, Melody	Active	Construction	204	\$	73.53 \$	70.42 \$	15,000.00 \$	14,364.90	50%	2020-04-06
JO	19JO003	Dean Kratz's Office Furniture	Furniture for Dean Kratz's office	Tisbe, Melody	Closed	Warranty	254	\$	70.87 \$	67.80 \$	18,000.00 \$	17,220.86	100%	2019-11-08

MC	18MC003	2nd Floor Collab Furniture - Phase 3	Additional study/collaborative furniture for the MC 2.5 space.	Tisbe, Melody	Closed	Warranty	15,000	\$	6.67	\$	6.36	\$	100,000.00	\$	95,421.26	100%	2018-12-18
MC	18MC005	3.6 Collab Furniture	New Student Lounge Furniture	Tisbe, Melody	Closed	Warranty	2,600	\$	30.77	\$	30.44	\$	80,000.00	\$	79,140.26	100%	2019-03-19
MC	19MC001	3.304 Staff Lounge Furniture	New furniture for staff lounge - cafe and lounge	Wright, Carmen	Closed	Warranty	605	\$	48.76	\$	48.58	\$	29,500.00	\$	29,389.01	100%	2019-08-30
MC	19MC003	McDermott Suite Renovation	Budget pricing for renovation of the McDermott suite including: new entry door, new lighting, refinishing hardwood floors, new skylight screen, new window shades, and new furniture.	Wright, Carmen	Active	Design	4,050	\$	1.62	\$	1.06	\$	6,550.00	\$	4,305.00	40%	
ML2	18ML2001	Renovate Existing Labs to Classrooms	Renovate existing labs to classrooms	Rachavong, Supat	Closed	Concept	5,775	\$	64.94	\$	64.94	\$	375,000.00	\$	375,000.00	0%	
ML2	19ML2001	Bio Teaching Labs	Convert existing Mech. Labs into two Bio. Introduction Labs and to be ready by Fall 2019.	Rachavong, Supat	Closed	Concept	2,560									0%	
NS	19NSD001	Northside Drainage Construction	This project consist in the construction of the stormwater drain channel for 3 different construction project: DART Station, City's Water Tower & Northside development. It will include the relocation of some medium Voltage power lines serving the campus	Argueta, Nicolas	Active	Construction	40,000									10%	2020-12-18
PD	19PD001	EH&S Relocation	Provide 4 offices, 2 cubicle spaces and 1 storage room	Moore, Michael	Study	Concept	1,540									5%	
PS3	15PS3002	PS3 New TK Elevator	Adding	Argueta, Nicolas	Active	Construction	0	\$	-	\$	-	\$	619,000.00	\$	617,480.00	50%	2019-12-20
PS3	19PS3-001	Top Deck & Power	Add electric power receptacles and design the top rail to prevent student sit on.	Kinnard, Kelly	Active	Concept	1,000									0%	
RL	19RL001	Animal Research Offices Furniture	New Furniture for RL 1.714, B.602, B.604, B.606.	Tisbe, Melody	Closed	Warranty	612	\$	55.80	\$	55.80	\$	34,150.23	\$	34,150.23	100%	2019-08-28
ROC	16ROC001	Office Space Conversion 1.410	Interior	Rodriguez, Maria	Closed	Design	0	\$	-	\$	-	\$	-	\$	-	0%	
ROC	16ROC002	VDC Suite Furniture & Paint		Tisbe, Melody	On Hold	Design	5,000	\$	5.80	\$	-	\$	29,000.00	\$	-	0%	
ROC	16ROC003	Information Security Suite		Tisbe, Melody	On Hold	Concept	2,400	\$	196.67	\$	-	\$	472,000.00	\$	-	0%	
ROC	18RADOME001	Weather Dome		Hua, Hanh	Closed	Concept	64									0%	
ROC	18ROC001	NW Corner Sidewalk Re-Route	NW Corner Sidewalk Re-Route	Argueta, Nicolas	Cancelled	CloseOut	100									100%	
ROC	19ROC001	VDC Office Build-out	Removal of existing stations and build-out of 12 new offices for the VDC.	Wright, Carmen	Active	Design	2,795	\$	1.25	\$	1.25	\$	3,500.00	\$	3,500.00	35%	2020-06-01
ROC	19ROC001	VDC Office Build-out	Removal of existing stations and build-out of 12 new offices for the VDC.	Wright, Carmen	Active	Design	2,795	\$	1.25	\$	1.25	\$	3,500.00	\$	3,500.00	35%	2020-06-01
ROW	16ROW001	ROC West Cleanroom Rennaker	Provide 800 Sq. Ft. Cleanroom for Dr. Rennaker in joint effort with Cirtec for Bio-Engineering	McDowell, Kevin	On Hold	Design	800	\$	-	\$	-	\$	-	\$	-	10%	
SB	16SB001	Restroom Alteration	Renovate 2 existing restrooms	Rachavong, Supat	Closed	Pricing	570	\$	321.05	\$	-	\$	183,000.00	\$	-	100%	
SCI	16SB001_Science Building	UTD support for new Science Building	Various projects to support new Science Building	Kinnard, Kelly	Active	Construction	0	\$	-	\$	-	\$	400,000.00	\$	-	1%	
SCI	20SCIO01	Outdoor Furniture		Tisbe, Melody	Active	Concept	0									0%	
SLC	14CAMPUS003	Berkner Canopy	Canopy	Rachavong, Supat	On Hold	Design	0	\$	-	\$	-	\$	-	\$	-	0%	
SLC	15SLC001	TRELLIS BETWEEN SLC & BERKNER	Construct	Rachavong, Supat	Cancelled	Concept	3,200	\$	59.38	\$	-	\$	190,000.00	\$	-	0%	
SLC	19SLC001	Chemistry Expansion Renovation		McDowell, Kevin	Active	Pricing	6,000									10%	2020-08-01
SOM	16JSOM003	JSOM I 2nd Level 2.707 Modification	Convert existing Printing Lab to Student Lounge	Rachavong, Supat	Closed	Concept	376									0%	
SOM	16JSOM004	JSOM 1 2.613 Closet Modification	Modify existing closet	Rachavong, Supat	Closed	Concept	96									0%	
SOM	17JSOM002	Advising Office & Media Service Renovation	Relocate Media Service office and renovation for additional spaces for Advising offices	Rachavong, Supat	Closed	Concept	1,200									0%	
SOM	18JSOM002	TV Monitor Display Cabinets	Provide cost estimate for 3 addition monitor display cabinets in ground level lobby area.	Rachavong, Supat	Closed	Concept	200	\$	110.00	\$	110.00	\$	22,000.00	\$	22,000.00	0%	
SOM	18JSOM003	Add Glass Door and Sidelight	Estimate to add new door, hardware and side light between Hall 11.105K and UG Lounge 11.105 as sound barrier.	Rachavong, Supat	Closed	Pricing	25	\$	264.00	\$	264.00	\$	6,600.00	\$	6,600.00	0%	
SOM	19JSOM001	JSOM DONOR WALL	Design donor wall plaque for each school program	Hua, Hanh	Active	Construction	500	\$	50.00	\$	50.00	\$	25,000.00	\$	25,000.00	0%	
SOM	19JSOM002	11.201 PhD Bullpen Rm	Build-out of storage rooms and lounge area	Tisbe, Melody	Study	Concept	823	\$	79.09	\$	79.09	\$	87,000.00	\$	87,000.00	0%	
SPN	19SPN001	Office of Compliance Workstations	New workstations with taller panels and sliding doors for office of Compliance SPN 2.720.	Wright, Carmen	On Hold	Pricing	317									50%	
SSB	15SSB001	Level 2 Atrium Enclosure	Level	Rodriguez, Maria	Cancelled	Design	229	\$	-	\$	-	\$	-	\$	-	0%	
SSB	16SSB003	Office of Accessibility Renovation		Tisbe, Melody	On Hold	Concept	250	\$	240.00	\$	-	\$	60,000.00	\$	-	0%	
SSB	17SSB001	Student Health Center reno.		Moore, Michael	Cancelled	CloseOut	130	\$	-	\$	-	\$	-	\$	-	30%	2017-08-04
SSB	17SSB001	Career Center Renovation	Reception desk reconfiguration, new computer workstations and (2) new doors to be installed.	Tisbe, Melody	On Hold	Design	0									0%	
SSB	19SSB002	SSB STAIR RENOVATION	RENOVATION OF EXISTING STAIR LANDINGS	Moore, Michael	Closed	Warranty	180	\$	300.00	\$	274.31	\$	54,000.14	\$	49,375.14	100%	2020-03-27
SU	16SU003	Dishwasher Station Remodel	Interior Renovation		Cancelled	Concept	0	\$	-	\$	-	\$	-	\$	-	0%	
SU	16SU007	Galaxy Room Furniture		Tisbe, Melody	On Hold	Design	0	\$	40.60	\$	-	\$	81,207.43	\$	-	0%	
SU	16SU008	PGP Rooms		Tisbe, Melody	On Hold	Design	0	\$	-	\$	-	\$	35,000.00	\$	-	0%	
SU	17SU005	SU Common Area Furniture		Tisbe, Melody	On Hold	Design	0	\$	-	\$	-	\$	120,000.00	\$	120,000.00	0%	2017-12-31
SU	18SU002	E-Sports Arena	Renovation of conference rooms 2.504 (Gemini) and 2.508	Hua, Hanh	Active	CloseOut	917	\$	304.16	\$	232.46	\$	278,912.29	\$	213,163.02	99%	2018-08-20

SU	18SU003	Student Engagement 4th Floor Office Furniture	New furniture for (5) offices in the SU Engagement Suite.	Tisbe, Melody	Closed	Warranty	500	\$	62.18	\$	62.18	\$	31,091.97	\$	31,091.97	100%	2018-10-19
SU	19SU001	SU 1st Level IT Help Desk	Construct an area for new IT Help Desk.	Wright, Carmen	Active	Design	660	\$	436.78	\$	438.21	\$	288,275.00	\$	289,220.00	45%	
SU	19SU001	SU 1st Level IT Help Desk	Construct an area for new IT Help Desk.	Wright, Carmen	Active	Design	660	\$	436.78	\$	438.21	\$	288,275.00	\$	289,220.00	45%	
SU	19SU002	2.400 Student Engagement Office Furniture	New office furniture for remaining 6 private offices in the Student Engagement Suite	Wright, Carmen	Closed	Warranty	560	\$	71.43	\$	70.75	\$	40,000.00	\$	39,618.44	95%	2019-10-21
SUP	19SUP001	Condenser Water Pump Replacement	This project will replace the existing 3 pumps and VFD's with 6 smaller inline pumps and new VFD's. This will make the condensing side of the plant more efficient with fluctuating loads.	McDowell, Kevin	Active	Construction	0	\$	-	\$	-	\$	575,000.00	\$	497,143.00	80%	2020-01-31
UVHO	18WVLO001	University Housing Village Office Furniture	New furniture for Offices, Break Room, Conference Room and Lobby.	Tisbe, Melody	Closed	Warranty	4,000	\$	24.00	\$	18.92	\$	96,000.00	\$	75,698.37	100%	2019-05-28