

302-1118 UT Dallas Athenæum

The University of Texas at Dallas

Executive Summary Report

Project Description

Situated in a central campus location, the initial phase of the envisioned project would include a 35,000-square-foot building complex to house the Edith O'Donnell Institute of Art History, as well as significant art library collections. Examples of collections are the Wildenstein Library and the Barrett Collection, each potential gifts to the University.



Project Information

Project Status:	Active
Project Delivery Method:	Competitive Sealed Proposals
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 35,000 ASF: 21,000
Phase and Estimated % Complete:	Definition - 5%
OFPC RPM, SPM, PM, RCM, IM:	Lund, Head, Templin, Templin, Connolly
Project Advocate(s):	Brettell & Hanlon
Architecture Firm:	TBD
Construction Firm:	TBD

Project Budget

Construction Services:	\$ 15,000,000	at \$ 429 / GSF
Total Project Cost:	\$ 20,000,000	at \$ 571 / GSF

Project Funding

Gifts	\$ 20,000,000
-------	---------------

Project Schedule

BOR/Chancellor DD Approval	02/16/2022
Issue NTP - Construction	06/01/2023
Achieve Substantial Completion	01/31/2026
Achieve Operational Occupancy	02/27/2023

Project Remarks

The Project was put on hold by UT Dallas 8/10/17
The project will not proceed until all gift funding is fully committed or funded

Board Approvals

BOR CIP Approval: August 2017