

302-392 A1 Arts and Technology Facility - Phase A1
 The University of Texas at Dallas

Executive Summary Report

Project Description

Consisting of 157,920 GSF this project will be a state-of-the-art research and instructional building for the visual arts, emerging media technology, integrating arts, science, computer science, and engineering in multimedia communications and the collation of creativity and technology. Application areas include computer gaming, visual arts, educational software, entertainment, and many others. Spaces include faculty offices, classrooms, 1200 seat auditorium, conference rooms, 2D drawing and painting art studios, 3D art studios, photography and print making labs, exposition space, visualization, computer, motion capture, acoustic and research labs.



Project Information

Project Status:	Active
Project Delivery Method:	Construction Manager at Risk
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 155,000 ASF: 101,000
"44 Initiative" Project:	No
Phase and Estimated % Complete:	Construction - 61%
OFPC RPM, SPM, PM, RCM, IM:	Salcher, Lund, Head, Yauger, Connolly
Architecture Firm:	VAI Architects w/ Studios Architecture
Construction Firm:	Hunt Construction Group, Inc.

Project Budget

Construction Services:	\$ 47,857,477 at \$ 308.76 / GSF
Total Project Cost:	\$ 60,500,000 at \$ 390.00 / GSF

Project Funding

Permanent University Fund Bonds	\$ 35,000,000
Revenue Financing System Bonds	\$ 25,500,000

Project Schedule

BOR/Chancellor DD Approval	05/12/2011
Issue NTP - Construction	07/25/2011
Achieve Substantial Completion	05/17/2013
Achieve Operational Occupancy	06/19/2013

Project Remarks

1. Roofing work on ATEC is underway.
2. Curtain wall system glazing being installed on all exterior elevations
3. Roofing work on ATEC module begins on Monday, 8/13/2012.
4. HVAC rough-in is complete - duct testing is ongoing.
5. DRAFT Change Order #3 is under review.
6. Standing seam metal roof on Visual Arts wing will be installed this month.

Board Approvals

BOR DD Approval: May 12, 2011
 THECB Approval: July 28, 2011