

302-718 Student Housing Living Learning Center, Phase V
 The University of Texas at Dallas

Executive Summary Report

Project Description

This phase of student housing is a site adaptation of the design of three successful previous phases and proposes to add approximately 150,000 gross square feet (GSF) to house 400 students as well as classrooms, gathering spaces, and offices to support living and learning communities. These beds will be reserved for use by incoming freshman students. The project will also include parking, connector roads, outdoor recreational facilities, and minor improvements to the existing food service facility to accommodate these additional full meal plan students.



Project Information

Project Status:	Active
Project Delivery Method:	Competitive Sealed Proposals
CIP Project Type:	New
Gross and Assignable Square Feet:	GSF: 0 ASF: 0
"44 Initiative" Project:	No
Phase and Estimated % Complete:	Construction - 5%
OFPC RPM, SPM, PM, RCM, IM:	Jerry Salcher, Tom Lund, Tom Lund, Vince Yauger, Robin Connolly
Architecture Firm:	Jacobs
Construction Firm:	Hill + Wilkinson

Project Budget

Construction Services:	\$ 25,250,000 at \$ 0.00 / GSF
Total Project Cost:	\$ 31,000,000 at \$ 0.00 / GSF

Project Funding

Revenue Financing System Bonds	\$ 31,000,000
--------------------------------	---------------

Project Schedule

BOR/Chancellor DD Approval	07/12/2012
Issue NTP - Construction	08/10/2012
Achieve Substantial Completion	07/05/2013
Achieve Operational Occupancy	08/06/2013

Project Remarks

- 1) Notice to Proceed issued on August 20, 2012
- 2) Phase V support work done under previous Phase III change order is now complete.
- 3) Building pad preparation and grading is ongoing.
- 4) Demolition of 19 parking spaces at south drive will be completed this week.
- 5) Baseline SOV and Construction Schedules have been reviewed and approved.
- 6) Pay App #1 has been processed.
- 7) Change Order #1 Draft includes site and civil work and voluntary credits accepted by UTD.

Board Approvals

Project placed on CIP and DD Approval granted on July 11, 2012