

**PROJECT UPDATE REPORT
AS OF MARCH 2021**

BUILDING CODE	PROJECT NAME	PROJECT MANAGER	STATUS	PHASE	COST SF ESTIMATE	COST SF ACTUAL	COST TOTAL ESTIMATE	COST TOTAL ACTUAL	ESTIMATED COMPLETION DATE	LAST UPDATED
AB	Athletic Feasibility Studies	Hua, Hanh	On Hold	Pricing					2020-01-20	4/28/2020
ACR	Athletics New Restroom/Concession Facility Study	Paliwal, Payal	Closed	Warranty	\$ 392.02	\$ 391.37	\$ 2,001,263.00	\$ 1,997,958.00	2019-09-27	9/8/2020
ACR	Concession Stand Fire Line	Argueta, Nicolas	Active	Design					2020-08-28	7/30/2020
AD	AD Stair Storage 2.4C1 Code Compliant	Hua, Hanh	Active	Warranty					2020-05-01	12/3/2020
AD	AD: OSA Relocate to AD	Hua, Hanh	Closed	Warranty	\$ 14.45	\$ 14.98	\$ 24,695.83	\$ 25,595.83	2020-01-06	3/25/2020
AD	President's East Wing Hallway	Tisbe, Melody	Cancelled	Design	\$ 20.09	\$ -	\$ 22,000.00	\$ -		1/16/2020
AD	2.418G Rose Walton's Office Build-Out	Tisbe, Melody	Cancelled	N/A	\$ 12.67	\$ 12.92	\$ 19,000.00	\$ 19,378.56	2020-04-30	9/22/2020
AD	Office of Research 3.218 Additional Stations	Tisbe, Melody	Closed	Warranty	\$ 50.38	\$ 50.38	\$ 15,113.86	\$ 15,113.86	2018-09-14	3/23/2020
AD	President Benson's Ancillary Furniture	Tisbe, Melody	Closed	Warranty	\$ 89.97	\$ 89.97	\$ 44,983.65	\$ 44,983.65	2019-12-01	3/30/2020
AD	3.604 Office of Research Office Furniture	Tisbe, Melody	Closed	Warranty	\$ 54.51	\$ 54.51	\$ 23,004.13	\$ 23,004.13	2019-08-26	3/23/2020
AD	Payroll Suite Recon	Tisbe, Melody	On Hold	Design	\$ 14.23	\$ -	\$ 14,000.00	\$ -		5/19/2017
AD	2.418 President's Suite Furniture	Tisbe, Melody	On Hold	Design						3/30/2020
AD	2.1 and 2.4 Hallway Refersh	Wright, Carmen	Closed	Warranty	\$ 48.63	\$ 48.38	\$ 72,700.00	\$ 72,327.96	2020-05-11	8/28/2020
AD	3.202E, 3.204F, 3.204G, and 3.204R Furn & Renovation 3.204	Wright, Carmen	Closed	Warranty	\$ 43.65	\$ 42.87	\$ 43,000.00	\$ 42,224.32	2020-05-30	8/28/2020
ATC	ATEC Wayfinding	Moore, Michael	On Hold	Design	\$ -	\$ -	\$ 200,000.00	\$ -		12/3/2015
ATC	ATC Animation Suite	Hua, Hanh	Active	Warranty	\$ 60.11	\$ 59.84	\$ 229,035.84	\$ 227,975.84	2020-07-20	12/3/2020
BE	ATMOS Concrete Repair	Argueta, Nicolas	On Hold	Pricing					2020-05-29	5/26/2020
BSB	BSB Supplemental Utility Taps	McDowell, Kevin	Active	Construction	\$ -	\$ -	\$ 275,000.00	\$ 231,760.00	2019-12-16	1/16/2020
BSB	BSB & RL Workstation Reconfiguration	Wright, Carmen	Active	Concept						9/30/2020
Campus	Richardson Water Tower	Argueta, Nicolas	Active	Construction					2021-05-20	2/3/2021
Campus	DART Cottonwood Station	Argueta, Nicolas	Active	Design					2022-12-20	2/3/2021
Campus	Sign Structure Replacement	Argueta, Nicolas	Active	Construction					2021-05-28	2/4/2021
Campus	Gas Meter Relocations	Argueta, Nicolas	Study	Concept						2/4/2021
Campus	Detentions Ponds	Argueta, Nicolas	Study	Design					2024-03-29	2/5/2021
Campus	Love Jack Relocation	Hua, Hanh	Active	Construction	\$ 2,500.00	\$ 2,500.00	\$ 2,500.00	\$ 2,500.00	2021-03-05	3/8/2021
Campus	Frank Johnson Drive Modification	Hua, Hanh	Active	Pricing					2021-04-30	2/9/2021
Campus	Graphic Design UTD Dart Station	Moore, Michael	Study	Concept						4/20/2020
Campus	Sample Preparation Facility	Argueta, Nicolas	On Hold	Concept	\$ 133.33	\$ 133.33	\$ 400,000.00	\$ 400,000.00	2020-12-20	10/4/2019
Campus	Sustainability projects	Paliwal, Payal	Active	Design	\$ -	\$ -	\$ -	\$ -	2015-12-31	2/25/2021
CD1	C107 Library Renovation	Tisbe, Melody	On Hold	Design	\$ 42.23	\$ -	\$ 75,000.00	\$ -		1/23/2017
DGA	2.104 Additional Workstations	Tisbe, Melody	Closed	Warranty	\$ 29.41	\$ 29.41	\$ 38,239.38	\$ 38,239.38	2019-05-20	3/23/2020
DGA	2nd Floor Lounge Furniture	Tisbe, Melody	On Hold	Design	\$ 109.59	\$ 91.81	\$ 40,000.00	\$ 33,509.43		5/22/2019
ECSS	ECS South Lobby - TI Auditorium Branding Design	Tisbe, Melody	On Hold	Concept	\$ 7.93	\$ -	\$ 31,700.00	\$ -		9/18/2017
ECSS	2.410, 2.412, and 2.415 Whiteboards	Wright, Carmen	Closed	Warranty	\$ 13.86	\$ 13.36	\$ 83,150.00	\$ 80,162.09	2019-08-14	2/27/2020
ECSW	High bay lab 1.460	Paliwal, Payal	Active	Warranty	\$ -	\$ -	\$ 9,372.00	\$ 8,172.00	2020-06-24	1/27/2021

**PROJECT UPDATE REPORT
AS OF MARCH 2021**

BUILDING CODE	PROJECT NAME	PROJECT MANAGER	STATUS	PHASE	COST SF ESTIMATE	COST SF ACTUAL	COST TOTAL ESTIMATE	COST TOTAL ACTUAL	ESTIMATED COMPLETION DATE	LAST UPDATED
ECSW	ECSW Steam Vault Repairs	Paliwal, Payal	Active	Warranty	\$ -	\$ -	\$ 579,888.00	\$ 579,888.00	2020-08-31	1/28/2021
ECSW	Engineering Building	Paliwal, Payal	Closed	Warranty					2018-07-06	11/23/2020
ECSW	Grab-n-Go	Paliwal, Payal	N/A	N/A					2018-08-06	3/25/2020
ECSW	Glassboards	Tisbe, Melody	Closed	Warranty	\$ -	\$ -	\$ 45,258.04	\$ 45,258.04	2019-09-11	3/23/2020
ECSW	ECW 4.110G Dean's Office	Wright, Carmen	Closed	Warranty	\$ 70.98	\$ 74.18	\$ 23,070.00	\$ 24,108.87	2020-01-06	3/25/2020
EP	Ceiling Concrete Repair	Argueta, Nicolas	Study	Pre-Design					2020-12-18	7/30/2020
EP	Sidewalk Expansion	Hua, Hanh	Active	Construction					2021-05-31	2/24/2021
EP	Boiler 1 Burner Replacement	McDowell, Kevin	Active	Pricing					2021-08-31	1/29/2021
EP	CEP Utility Yard Updrade	McDowell, Kevin	Closed	Warranty	\$ -	\$ -	\$ -	\$ 1,081,980.00	2014-11-15	2/27/2020
EP	CEP New Boiler	McDowell, Kevin	Closed	Construction	\$ -	\$ -	\$ 500,000.00	\$ 423,053.00	2018-08-31	3/25/2020
EP	New CEP Boiler	McDowell, Kevin	Closed	Warranty	\$ -	\$ -	\$ 450,000.00	\$ 423,053.00		3/25/2020
EP	Science Bldg. Chiller	McDowell, Kevin	Closed	Warranty	\$ -	\$ -	\$ 800,000.00	\$ 794,380.00	2019-05-10	1/16/2020
EP	Replace Cooling Towers 3 and 4 at the CEP	McDowell, Kevin	Closed	Warranty					2019-05-10	1/16/2020
FA	Conference Room	Tisbe, Melody	Closed	Warranty	\$ 76.77	\$ 73.34	\$ 19,500.00	\$ 18,627.19	2019-09-06	3/23/2020
FA	3.104 Graduate Studies Dean's Suite Furniture	Wright, Carmen	Closed	Warranty	\$ 56.00	\$ 73.82	\$ 21,000.00	\$ 27,681.29	2019-11-08	3/25/2020
GR	GR 2nd Level Restroom Doors Addition	Paliwal, Payal	Closed	Warranty	\$ 220.00	\$ 220.00	\$ 22,000.00	\$ 22,000.00	2020-01-31	4/10/2020
GR	Meghan Swanson's Lab Renovation	Tisbe, Melody	Closed	Warranty	\$ 268.75	\$ 266.60	\$ 172,000.00	\$ 170,626.47	2019-08-02	3/23/2020
GR	Dr. BoKyung Park Lab Renovation	Wright, Carmen	Active	CloseOut	\$ 155.85	\$ 154.61	\$ 106,292.50	\$ 105,446.06	2021-12-01	1/28/2021
GR	GR4th BBS Dean's Suite Renovation	Wright, Carmen	Closed	Warranty	\$ 166.44	\$ 164.57	\$ 499,325.00	\$ 493,711.47	2020-02-14	6/29/2020
HSW	Housing Storage & Workshop	Hua, Hanh	Active	Warranty	\$ 297.89	\$ 288.94	\$ 2,502,236.00	\$ 2,427,130.12	2020-01-31	12/3/2020
JO	JO 3rd and 4th Floor Restroom Renovation	Hua, Hanh	Hold	Design					2019-08-30	3/25/2020
JO	Ackerman Center Expansion	Tisbe, Melody	Active	Concept	\$ 234.19	\$ -	\$ 1,000,000.00	\$ -		10/30/2020
JO	Performance Hall Renovation	Tisbe, Melody	Active	Concept	\$ 167.60	\$ -	\$ 1,200,000.00	\$ -		12/1/2020
JO	Dean Kratz's Asian Studies Furn	Tisbe, Melody	Closed	Warranty	\$ 73.53	\$ 70.42	\$ 15,000.00	\$ 14,364.90	2020-04-06	6/29/2020
JO	Dean Kratz's Office Furniture	Tisbe, Melody	Closed	Warranty	\$ 70.87	\$ 67.80	\$ 18,000.00	\$ 17,220.86	2019-11-08	3/25/2020
MC	2nd Floor Collab Furniture - Phase 3	Tisbe, Melody	Closed	Warranty	\$ 6.67	\$ 6.36	\$ 100,000.00	\$ 95,421.26	2018-12-18	3/23/2020
MC	3.6 Collab Furniture	Tisbe, Melody	Closed	Warranty	\$ 30.77	\$ 30.44	\$ 80,000.00	\$ 79,140.26	2019-03-19	3/23/2020
MC	3.304 Staff Lounge Furniture	Wright, Carmen	Closed	Warranty	\$ 48.76	\$ 48.58	\$ 29,500.00	\$ 29,389.01	2019-08-30	3/25/2020
MC	McDermott Suite Renovation	Wright, Carmen	On Hold	Design	\$ 1.62	\$ 1.06	\$ 6,550.00	\$ 4,305.00	2021-08-13	6/29/2020
PD	EH&S Relocation	Moore, Michael	Study	Concept						2/11/2020
PHY	Arts and Humanities Addition	Hua, Hanh	Active	Design					2021-08-16	2/9/2021
PS3	PS3 New TK Elevator	Paliwal, Payal	Active	Warranty	\$ -	\$ -	\$ 771,262.65	\$ 754,252.65	2020-08-31	1/27/2021
PS3	PS3 Taco Bell Cantina Project	Paliwal, Payal	Active	Warranty	\$ -	\$ -	\$ 1,853.63	\$ 1,853.63	2020-09-03	11/23/2020
RHNW	Stucco Remediation	Hua, Hanh	Active	Warranty					2020-05-22	12/3/2020
RHSW	Stucco Remediation	Hua, Hanh	Active	Warranty					2020-08-06	12/3/2020

**PROJECT UPDATE REPORT
AS OF MARCH 2021**

BUILDING CODE	PROJECT NAME	PROJECT MANAGER	STATUS	PHASE	COST SF ESTIMATE	COST SF ACTUAL	COST TOTAL ESTIMATE	COST TOTAL ACTUAL	ESTIMATED COMPLETION DATE	LAST UPDATED
RHW	Stucco Remediation	Hua, Hanh	Active	Warranty					2020-08-06	12/3/2020
RL	Animal Research Offices Furniture	Tisbe, Melody	Closed	Warranty	\$ 55.80	\$ 55.80	\$ 34,150.23	\$ 34,150.23	2019-08-28	3/23/2020
ROC	Lift Telecom Ground Boxes	Argueta, Nicolas	On Hold	Design					2020-12-18	2/3/2021
ROC	Weather Dome	Hua, Hanh	Closed	Concept						9/17/2019
ROC	VDC Suite Furniture & Paint	Tisbe, Melody	On Hold	Design	\$ 5.80	\$ -	\$ 29,000.00	\$ -		1/23/2017
ROC	Information Security Suite	Tisbe, Melody	On Hold	Concept	\$ 196.67	\$ -	\$ 472,000.00	\$ -		1/23/2017
ROC	VDC Office Build-out	Wright, Carmen	On Hold	Design	\$ 1.25	\$ 1.25	\$ 3,500.00	\$ 3,500.00		3/30/2020
ROW	ROC West Cleanroom Rennaker	McDowell, Kevin	On Hold	Design	\$ -	\$ -	\$ -	\$ -		6/2/2017
SCI	Outdoor Furniture	Tisbe, Melody	On Hold	Concept						9/14/2020
SCI	3.131B Dr. Lary Lab		Active	Pricing					2020-08-31	8/28/2020
SLC	Chemistry Expansion Renovation	McDowell, Kevin	Active	Warranty					2020-08-01	1/6/2021
SOM	Concrete Replacement	Argueta, Nicolas	Active	Pricing					2021-04-30	2/4/2021
SOM	JSOM DONOR WALL	Hua, Hanh	Closed	Warranty	\$ 50.00	\$ 50.00	\$ 25,000.00	\$ 25,000.00	2020-03-06	4/27/2020
SOM	SOM Boilers project	Paliwal, Payal	Active	Construction	\$ 205.44	\$ 205.44	\$ 908,256.00	\$ 908,256.00	2021-01-29	2/25/2021
SOM	11.201 Undergrad Study Lounge & Storage Area	Tisbe, Melody	On Hold	Concept	\$ 79.09	\$ 79.09	\$ 87,000.00	\$ 87,000.00		9/22/2020
SP2	UT System SP2 office space build-out	Paliwal, Payal	Active	Concept						5/29/2020
SPN	Office of Compliance Workstations	Wright, Carmen	On Hold	Pricing						9/23/2019
SSA	SSA 14.270H RENOVATION	Moore, Michael	Active	Construction	\$ 72.50	\$ 61.23	\$ 15,516.00	\$ 13,104.00	2021-03-05	2/25/2021
SSB	Breezeway Enclosure	Hua, Hanh	On Hold	Pricing						12/3/2020
SSB	Wall demolition between 1.400 & 1.420.	Hua, Hanh	On Hold	Pre-Design						12/3/2020
SSB	SSB STAIR RENOVATION	Moore, Michael	Closed	Warranty	\$ 300.00	\$ 274.31	\$ 54,000.14	\$ 49,375.14	2020-03-27	5/28/2020
SSB	Office of Accessibility Renovation	Tisbe, Melody	On Hold	Concept	\$ 240.00	\$ -	\$ 60,000.00	\$ -		1/23/2017
SSB	Career Center Renovation	Tisbe, Melody	On Hold	Design						5/19/2017
SU	Enclosure Repair & Bollards Inst.	Argueta, Nicolas	Active	Construction						2/4/2021
SU	Student Engagement 4th Floor Office Furniture	Tisbe, Melody	Closed	Warranty	\$ 62.18	\$ 62.18	\$ 31,091.97	\$ 31,091.97	2018-10-19	3/23/2020
SU	Galaxy Room Furniture	Tisbe, Melody	On Hold	Design	\$ 40.60	\$ -	\$ 81,207.43	\$ -		3/21/2017
SU	PGP Rooms	Tisbe, Melody	On Hold	Design	\$ -	\$ -	\$ 35,000.00	\$ -		3/21/2017
SU	SU Common Area Furniture	Tisbe, Melody	On Hold	Design	\$ -	\$ -	\$ 120,000.00	\$ 120,000.00	2017-12-31	3/21/2018
SU	2.400 Student Engagement Office Furniture	Wright, Carmen	Closed	Warranty	\$ 71.43	\$ 70.75	\$ 40,000.00	\$ 39,618.44	2019-10-21	3/25/2020
SU	SU 1st Level IT Help Desk	Wright, Carmen	On Hold	Design	\$ 436.78	\$ 438.21	\$ 288,275.00	\$ 289,220.00	2020-08-14	6/29/2020
SUP	Condenser Water Pump Replacement	McDowell, Kevin	Closed	Warranty	\$ -	\$ -	\$ 575,000.00	\$ 497,143.00	2020-01-31	10/30/2020
UVHO	University Housing Village Office Furniture	Tisbe, Melody	Closed	Warranty	\$ 24.00	\$ 18.92	\$ 96,000.00	\$ 75,698.37	2019-05-28	3/23/2020
WSTC	WindSTAR Suite Renovation	Tisbe, Melody	On Hold	Concept	\$ 162.13	\$ -	\$ 685,000.00	\$ -	2020-09-01	9/14/2020